



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours	5,274,696.00					
Total Project Hours to Date	4,804,371.53		Reporting Period: CUSTOM			
Total Project Hours Percentage	91.08 %		From: 3/19/2018 To: 4/15/2018			
	Craft Hours Feb 19 - Mar 18	Percentage (%) Craft Hours Feb 19 - Mar 18	Craft Hours Mar 19 - Apr 15	Percentage (%) Craft Hours Mar 19 - Apr 15	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	54,785.35	40.11%	64,943.30	41.42%	1,958,473.89	40.76%
FED Economically Disadvantaged	28,094.45	20.57%	31,202.15	19.90%	929,016.82	19.34%
Economically Disadvantaged Area Hours SubTotal	82,879.80	60.68%	96,145.45	61.32%	2,887,490.71	60.10%
Non Targeted	53,716.30	39.32%	60,644.35	38.68%	1,916,880.82	39.90%
Total	136,596.10	100.00%	156,789.80	100.00%	4,804,371.53	100.00%
Craft Level Breakdown						
Journeyman	108,927.10	79.74%	124,735.30	79.56%	4,007,606.13	83.42%
Apprentice	27,669.00	20.26%	32,054.50	20.44%	796,765.40	16.58%
Total	136,596.10	100.00%	156,789.80	100.00%	4,804,371.53	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	81,193.25	74.58%	92,294.05	74.22%	2,649,186.91	76.88%
Apprentice	27,669.00	25.42%	32,054.50	25.78%	796,765.40	23.12%
Total	108,862.25		124,348.55		3,445,952.31	
Race / Ethnicity						
African American	13,691.50	10.02%	16,585.15	10.58%	583,732.29	12.15%
Asian	1,877.50	1.37%	1,693.00	1.08%	58,754.75	1.22%
Caucasian	25,403.75	18.60%	28,108.75	17.93%	1,047,312.71	21.80%
Hispanic	92,638.60	67.82%	105,925.60	67.56%	2,953,294.92	61.47%
Native American	772.50	0.57%	696.00	0.44%	55,754.05	1.16%
Not Specified	1,361.00	1.00%	2,685.05	1.71%	38,412.40	0.80%
Other	693.25	0.51%	917.25	0.59%	64,565.41	1.34%
	158.00	0.12%	179.00	0.11%	2,545.00	0.05%
Total	136,596.10	100.00%	156,789.80	100.00%	4,804,371.53	100.00%
Gender Breakdown						
Female	7,082.10	5.18%	7,829.00	4.99%	174,244.35	3.63%
Male	129,514.00	94.82%	148,960.80	95.01%	4,630,127.18	96.37%
Total	136,596.10	100.00%	156,789.80	100.00%	4,804,371.53	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	77,532.00	56.76%	89,457.00	57.06%	2,920,738.45	60.79%
Subcontractor's Total Hours	59,064.10	43.24%	67,332.80	42.94%	1,883,633.08	39.21%
Total	136,596.10	100.00%	156,789.80	100.00%	4,804,371.53	100.00%
Prime Contractor's Targeted Hours	46,589.50	34.11%	53,924.00	34.39%	1,733,367.95	36.08%
Subcontractor's Targeted Hours	36,290.30	60.68%	42,221.45	26.93%	1,154,122.76	24.02%
Total	82,879.80	26.57%	96,145.45	61.32%	2,887,490.71	60.10%
Prime Contractor's Disadvantaged Hours	8,988.00	6.58%	10,117.00	6.45%	398,520.25	8.29%
Subcontractor's Disadvantaged Hours	5,450.35	3.99%	6,378.85	4.07%	186,216.34	3.88%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	14,438.35	10.57%	16,495.85	10.52%	584,736.59	12.17%
--------------	------------------	--------	------------------	--------	-------------------	--------