



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours	6,136,930.00					
Total Project Hours to Date	5,296,775.18		Reporting Period: CUSTOM			
Total Project Hours Percentage	86.31 %		From: 6/18/2018 To: 7/15/2018			
	Craft Hours May 14 - Jun 17	Percentage (%) Craft Hours May 14 - Jun 17	Craft Hours Jun 18 - Jul 15	Percentage (%) Craft Hours Jun 18 - Jul 15	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	73,507.70	41.35%	67,828.85	41.91%	2,159,270.59	40.77%
FED Economically Disadvantaged	34,431.70	19.37%	31,484.20	19.45%	1,030,764.12	19.46%
Economically Disadvantaged Area Hours SubTotal	107,939.40	60.72%	99,313.05	61.37%	3,190,034.71	60.23%
Non Targeted	69,839.25	39.28%	62,519.95	38.63%	2,106,740.47	39.77%
Total	177,778.65	100.00%	161,833.00	100.00%	5,296,775.18	100.00%
Craft Level Breakdown						
Journeyman	144,085.40	81.05%	132,120.00	81.64%	4,406,607.53	83.19%
Apprentice	33,693.25	18.95%	29,713.00	18.36%	890,167.65	16.81%
Total	177,778.65	100.00%	161,833.00	100.00%	5,296,775.18	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	105,698.25	75.83%	92,805.00	75.75%	2,938,171.81	76.75%
Apprentice	33,693.25	24.17%	29,713.00	24.25%	890,167.65	23.25%
Total	139,391.50		122,518.00		3,828,339.46	
Race / Ethnicity						
African American	19,930.25	11.21%	21,130.75	13.06%	642,345.99	12.13%
Asian	2,040.50	1.15%	1,586.50	0.98%	64,139.75	1.21%
Caucasian	32,856.75	18.48%	28,714.05	17.74%	1,136,715.76	21.46%
Hispanic	118,113.65	66.44%	104,070.20	64.31%	3,277,209.92	61.87%
Native American	634.75	0.36%	1,021.25	0.63%	58,054.05	1.10%
Not Specified	3,113.50	1.75%	4,471.50	2.76%	48,305.90	0.91%
Other	897.25	0.50%	738.75	0.46%	67,049.81	1.27%
	192.00	0.11%	100.00	0.06%	2,954.00	0.06%
Total	177,778.65	100.00%	161,833.00	100.00%	5,296,775.18	100.00%
Gender Breakdown						
Female	8,160.80	4.59%	7,180.60	4.44%	196,781.75	3.72%
Male	169,617.85	95.41%	154,652.40	95.56%	5,099,993.43	96.28%
Total	177,778.65	100.00%	161,833.00	100.00%	5,296,775.18	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	97,058.50	54.60%	87,904.00	54.32%	3,189,907.45	60.22%
Subcontractor's Total Hours	80,720.15	45.40%	73,929.00	45.68%	2,106,867.73	39.78%
Total	177,778.65	100.00%	161,833.00	100.00%	5,296,775.18	100.00%
Prime Contractor's Targeted Hours	58,375.00	32.84%	52,950.50	32.72%	1,901,921.45	35.91%
Subcontractor's Targeted Hours	49,564.40	60.72%	46,362.55	28.65%	1,288,113.26	24.32%
Total	107,939.40	27.88%	99,313.05	61.37%	3,190,034.71	60.23%
Prime Contractor's Disadvantaged Hours	11,504.00	6.47%	10,363.00	6.40%	429,914.25	8.12%
Subcontractor's Disadvantaged Hours	7,016.50	3.95%	6,307.10	3.90%	203,060.79	3.83%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	18,520.50	10.42%	16,670.10	10.30%	632,975.04	11.95%
--------------	------------------	--------	------------------	--------	-------------------	--------