

Item 1

# Measure R Program Update



**Metro**

June 16, 2011



# Highway Project Status

Project	Project Phase				Status
	IP	Env	PE	FD/C	
I-5 Widening and HOV					Segment 1 (Alondra) to award in October and construct in November 2011.
I-5/Carmenita Interchange					Bids opened and construction contract pending. Start construction in June 2011.
I-5 HOV (SR134 to SR170)					SR-170 to SR-118, SR-170 to Buena Vista St. and SR-134 to Magnolia Blvd. all currently under construction.
I-5/SR-14 HOV Direct Conn.					Project at 72% completion. Open to traffic expected June 2012.
Soundwalls					Construction completed for Packages 2 and 3. Package 4 and Duarte Soundwall construction in progress. Soundwall Packages 6&8 advertised on 5/23/11 and Soundwall Packages 5&7 advertised on 6/6/11. For Package 10 Eastbound Arcadia, preparing Funding Agreement Amendment for Caltrans to do NBSSR. Package 11 100% design completion expected June 2011.
ACE Grade Separations					San Gabriel Trench expected to begin construction in September 2011.
South Bay I-405, I-110, I-105, SR-91 Ramp & Interch Op Improve					Developing MOUs for FY12 approved projects. Metro Board approval of additional projects in June 2011.
Arroyo Vergdugo Oper Improve					Various cities have initiated pre-construction and construction activities.
Las Virgenes-Malibu Oper Improve					Various cities have initiated pre-construction and construction activities.
I-710 Corridor					DEIR/DEIS expected to be released Winter 2011/12.
I-5 North Capacity Enhance.					Pre-Construction and Construction Funding Agreements both fully executed on 5/26/11.
SR-138 Capacity Enhance.					Executing Funding Agreement.
High Desert Corridor					Awarded contract for supplemental outreach efforts on environmental clearance. Four open house community meetings occurred in April 2011.
SR-710 Gap					RFP for Alternatives Analyses, Project Report Preparation & Environmental Studies Documentation issued on 6/2/11.
I-605 "Hot Spots"					Feasibility study initiated in February 2011.
BNSF Grade Separations					Awaiting High Speed Rail - no current activities.

IP - Initial Planning

Env - Environmental

PE - Preliminary Engr.

FD/C - Final Design/ Construct.



# Transit Project Status

Project	Project Phase				Cost	Sch	Status
	IP	Env	PE	FD/C			
Metro Orange Line Ext.							Completed 90% of the final design of busway, stations, bridges, bikepath, landscaping and street improvements.
Exposition Phase 2							The Authority issued a Limited Notice to Proceed to Skanska/Rados on May 19th
Gold Line Foothill Ext.							Execute Cooperative Agreement with Caltrans and LA County Sanitation District No. 2
Crenshaw/LAX							Continuing preparation of final environmental doc., PE and value engineering.
Regional Connector							Administrative Draft of the FEIS/R was submitted to FTA for review and comment on Monday, May 9, 2011.
Westside Subway Ext,							Continuing preparation of final environmental doc. Completed geotech. boring at Beverly Hills H.S. Geotech. work along Santa Monica Blvd to be completed in June.
Eastside Phase 2							Finalizing draft technical documents and developing draft environmental document.
South Bay Green Line Ext.							Continuing preparation of draft environmental document.
West Santa Ana Branch							SCAG lead for Alternatives Analysis. Community meetings to discuss screened alternatives to be held in late June.
E. San Fernando Valley N-S							Contract for environmental clearance and outreach for Van Nuys Corridor executed on June 9th. Kick-off meeting scheduled for late June. Kick-off meeting for the Reseda, Sepulveda and Lankershim Corridors held in May.
Green Line LAX Extension							Held kick-off meeting with environmental and outreach team.
Sepulveda Pass							Developing Request for Information for expressions of interest for corridor projects that could be developed under a PPP Program. Initiating a procurement for Alternatives Analysis Study.
East Light Rail Access							In initial planning

IP - Initial Planning

Env - Environmental

PE - Preliminary Engr.

FD/C - Final Design/ Construct.

On target

Possible problems

Major issue(s)

To be defined