



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	2,615,321.35		Reporting Period: CUSTOM			
Total Project Hours Percentage	87.18 %		From: 11/14/2016 To: 12/11/2016			
	Craft Hours Oct 17 - Nov 13	Percentage (%) Craft Hours Oct 17 - Nov 13	Craft Hours Nov 14 - Dec 11	Percentage (%) Craft Hours Nov 14 - Dec 11	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	40,496.97	38.90%	39,516.55	39.14%	1,031,582.96	39.44%
FED Economically Disadvantaged	20,683.08	19.86%	20,033.60	19.84%	501,033.81	19.16%
<i>Economically Disadvantaged Area Hours SubTotal</i>	61,180.05	58.76%	59,550.15	58.98%	1,532,616.77	58.60%
Non Targeted	42,938.33	41.24%	41,424.10	41.02%	1,082,704.58	41.40%
Total	104,118.38	100.00%	100,974.25	100.00%	2,615,321.35	100.00%
Craft Level Breakdown						
Journeyman	86,492.38	83.07%	83,310.75	82.51%	2,236,208.20	85.50%
Apprentice	17,626.00	16.93%	17,663.50	17.49%	379,113.15	14.50%
Total	104,118.38	100.00%	100,974.25	100.00%	2,615,321.35	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	54,638.51	52.48%	52,703.10	52.19%	1,451,155.46	55.49%
Apprentice	17,626.00	24.39%	17,663.50	25.10%	379,113.15	20.71%
Race / Ethnicity						
African American	11,117.05	10.68%	11,651.70	11.54%	352,197.36	13.47%
Asian	1,066.50	1.02%	853.50	0.85%	26,497.25	1.01%
Caucasian	21,957.75	21.09%	21,090.25	20.89%	607,198.56	23.22%
Hispanic	64,626.58	62.07%	61,439.30	60.85%	1,507,480.82	57.64%
Native American	817.50	0.79%	828.50	0.82%	28,069.55	1.07%
Not Specified	2,228.75	2.14%	2,725.00	2.70%	19,298.80	0.74%
Other	2,304.25	2.21%	2,386.00	2.36%	73,230.01	2.80%
		0.00%		0.00%	1,349.00	0.05%
Total	104,118.38	100.00%	100,974.25	100.00%	2,615,321.35	100.00%
Gender Breakdown						
Female	3,515.20	3.38%	3,332.60	3.30%	82,274.70	3.15%
Male	100,603.18	96.62%	97,641.65	96.70%	2,533,046.65	96.85%
Total	104,118.38	100.00%	100,974.25	100.00%	2,615,321.35	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	69,269.00	66.53%	67,945.00	67.29%	1,598,083.45	61.10%
Subcontractor's Total Hours	34,849.38	33.47%	33,029.25	32.71%	1,017,237.90	38.90%
Total	104,118.38	100.00%	100,974.25	100.00%	2,615,321.35	100.00%
Prime Contractor's Targeted Hours	41,104.00	39.48%	40,729.50	40.34%	931,890.70	35.63%
Subcontractor's Targeted Hours	20,076.05	19.28%	18,820.65	18.64%	600,726.07	22.97%
Total	61,180.05	58.76%	59,550.15	58.98%	1,532,616.77	58.60%
Prime Contractor's Disadvantaged Hours	9,808.00	9.42%	9,257.50	9.17%	234,816.75	8.98%
Subcontractor's Disadvantaged Hours	4,077.05	3.92%	3,892.65	3.86%	99,788.99	3.82%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	13,885.05	13.34%	13,150.15	13.02%	334,605.74	12.79%
-------	-----------	--------	-----------	--------	------------	--------