



**TARGETED WORKER SUMMARY REPORT**

**SUMMARY**

**Skanska**

**C1013R MRL/MOL North Hollywood Station West Entrance**

Total Forecasted Project Hours	74,000.00					
Total Project Hours to Date	64,007.00					
Total Project Hours Percentage	86.50%					
		Reporting Period: <b>May-2016</b>				
		From: 4/26/2016		To: 5/25/2016		
Number of Workers		8	21	274		
Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	<b>Craft Hours March 26 - April 25, 2016</b>	<b>Percentage Craft Hours March 26 - April 25, 2016</b>	<b>Craft Hours April 26 - May 25, 2016</b>	<b>Percentage Craft Hours April 26 - May 25, 2016</b>	<b>Cumulative Craft Hours to Date</b>	<b>Percentage of Cumulative Craft Hours</b>
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	1,986.50	44.61%	1,504.80	39.79%	29,565.85	46.19%
Economically Disadvantaged Area Hours	315.50	7.09%	460.60	12.18%	8,514.50	13.30%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>2,302.00</b>	<b>51.70%</b>	<b>1,965.40</b>	<b>51.96%</b>	<b>38,080.35</b>	<b>* 59.49%</b>
Non Targeted Worker Hours	2,151.00	48.30%	1,816.85	48.04%	25,926.65	40.51%
<b>Total</b>	<b>4,453.00</b>	<b>100.00%</b>	<b>3,782.25</b>	<b>100.00%</b>	<b>64,007.00</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	3,312.50	74.39%	2,859.25	75.60%	48,811.50	76.26%
Apprentice	1,140.50	25.61%	923.00	24.40%	15,195.50	23.74%
<b>Total</b>	<b>4,453.00</b>	<b>100.00%</b>	<b>3,782.25</b>	<b>100.00%</b>	<b>64,007.00</b>	<b>100.00%</b>
<b>Non Apprenticable Hours</b>					<b>801.20</b>	<b>1.25%</b>
<b>Total</b>	<b>4,453.00</b>	<b>25.61%</b>	<b>3,782.25</b>	<b>24.40%</b>	<b>63,205.80</b>	<b>** 24.04%</b>
<b>Race/Ethnicity</b>						
African-American	585.50	13.15%	456.00	12.06%	8,362.50	13.06%
Asian	-		40.00	1.06%	56.00	0.09%
Caucasian	1,070.50	24.04%	790.00	20.89%	17,336.25	27.08%
Hispanic	2,616.50	58.76%	2,332.25	61.66%	34,738.25	54.27%
Native American	-		12.00	0.32%	860.00	1.34%
Other	180.50	4.05%	152.00	4.02%	2,654.00	4.15%
<b>Total</b>	<b>4,453.00</b>	<b>100.00%</b>	<b>3,782.25</b>	<b>100.00%</b>	<b>64,007.00</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	377.50	8.48%	193.00	5.10%	5,980.50	9.34%
Male	4,075.50	91.52%	3,589.25	94.90%	58,026.50	90.66%
<b>Total</b>	<b>4,453.00</b>	<b>100.00%</b>	<b>3,782.25</b>	<b>100.00%</b>	<b>64,007.00</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,677.50	60.13%	1,847.00	48.83%	43,147.00	67.41%
Subcontractor's Total Hours	1,775.50	39.87%	1,935.25	51.17%	20,860.00	32.59%
<b>Total</b>	<b>4,453.00</b>	<b>100.00%</b>	<b>3,782.25</b>	<b>100.00%</b>	<b>64,007.00</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,671.50	37.54%	991.50	26.21%	31,097.50	48.58%
Subcontractor's Targeted Hours	630.50	14.16%	973.90	25.75%	6,982.85	10.91%
<b>Total</b>	<b>2,302.00</b>	<b>51.70%</b>	<b>1,965.40</b>	<b>51.96%</b>	<b>38,080.35</b>	<b>59.49%</b>
Prime Contractor's Disadvantaged Hours	332.50	7.47%	176.00	4.65%	10,073.50	15.74%
Subcontractor's Disadvantaged Hours	275.00	6.18%	182.00	4.81%	1,746.00	2.73%
<b>Total</b>	<b>607.50</b>	<b>13.64%</b>	<b>358.00</b>	<b>9.47%</b>	<b>11,819.50</b>	<b>*** 18.47%</b>