



**TARGETED WORKER SUMMARY REPORT**  
**Skanska**  
**C1013R MRL/MOL North Hollywood Station West Entrance**

**SUMMARY**

Total Forecasted Project Hours		85,500.00		Reporting Period: <b>October-2016</b> From: 9/26/2016 To: 10/25/2016			
Total Project Hours to Date		84,857.00					
Total Project Hours Percentage		99.25%					
Number of Workers		9		-		396	
Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers		<b>Craft Hours Aug 26 - Sep 25, 2016</b>	<b>Percentage Aug 26 - Sep 25, 2016</b>	<b>Craft Hours Sep 26 - Oct 25, 2016</b>	<b>Percentage Sep 26 - Oct 25, 2016</b>	<b>Cumulative Craft Hours to Date</b>	<b>Percentage of Cumulative Craft Hours</b>
<b>Targeted Worker Hours</b>							
Extremely Economically Disadvantaged Area Hours		75.00	30.49%	24.00	100.00%	37,801.75	44.55%
Economically Disadvantaged Area Hours		60.00	24.39%	-		11,239.90	13.25%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>		<b>135.00</b>	<b>54.88%</b>	<b>24.00</b>	<b>100.00%</b>	<b>49,041.65</b>	<b>* 57.79%</b>
Non Targeted Worker Hours		111.00	45.12%	-		35,815.35	42.21%
<b>Total</b>		<b>246.00</b>	<b>100.00%</b>	<b>24.00</b>	<b>100.00%</b>	<b>84,857.00</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>							
Journeyman		185.00	75.20%	-		64,449.50	75.95%
Apprentice		61.00	24.80%	24.00	100.00%	20,407.50	24.05%
<b>Total</b>		<b>246.00</b>	<b>100.00%</b>	<b>24.00</b>	<b>100.00%</b>	<b>84,857.00</b>	<b>100.00%</b>
<b>Non Apprenticable Hours</b>						<b>974.90</b>	<b>1.15%</b>
<b>Total</b>		<b>246.00</b>	<b>24.80%</b>	<b>24.00</b>	<b>100.00%</b>	<b>83,882.10</b>	<b>** 24.33%</b>
<b>Race/Ethnicity</b>							
African-American		-		-		9,408.50	11.09%
Asian		-		-		339.00	0.40%
Caucasian		-		-		23,237.25	27.38%
Hispanic		246.00	100.00%	24.00	100.00%	48,082.25	56.66%
Native American		-		-		868.00	1.02%
Other		-		-		2,922.00	3.44%
<b>Total</b>		<b>246.00</b>	<b>100.00%</b>	<b>24.00</b>	<b>100.00%</b>	<b>84,857.00</b>	<b>100.00%</b>
<b>Gender Breakdown</b>							
Female		-		-		6,332.00	7.46%
Male		246.00	100.00%	24.00	100.00%	78,525.00	92.54%
<b>Total</b>		<b>246.00</b>	<b>100.00%</b>	<b>24.00</b>	<b>100.00%</b>	<b>84,857.00</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>							
Prime Contractor's Total Hours		66.00	26.83%	-		48,356.50	56.99%
Subcontractor's Total Hours		180.00	73.17%	24.00	100.00%	36,500.50	43.01%
<b>Total</b>		<b>246.00</b>	<b>100.00%</b>	<b>24.00</b>	<b>100.00%</b>	<b>84,857.00</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours		66.00	26.83%	-		34,374.00	40.51%
Subcontractor's Targeted Hours		69.00	28.05%	24.00	100.00%	14,667.65	17.29%
<b>Total</b>		<b>135.00</b>	<b>54.88%</b>	<b>24.00</b>	<b>100.00%</b>	<b>49,041.65</b>	<b>57.79%</b>
Prime Contractor's Disadvantaged Hours		-		-		10,396.00	12.25%
Subcontractor's Disadvantaged Hours		61.00	24.80%	24.00	100.00%	3,024.00	3.56%
<b>Total</b>		<b>61.00</b>	<b>24.80%</b>	<b>24.00</b>	<b>100.00%</b>	<b>13,420.00</b>	<b>*** 15.81%</b>