



TARGETED WORKER SUMMARY REPORT
C1110 - Patsouras Plaza Privately-Owned Vehicle Relocation, Pavers, and Storm Drain Repair
C1110

Total Forecasted Project Hours	10,063.00					
Total Project Hours to Date	7,031.75				Reporting Period: July 2016	
Total Project Hours Percentage	69.88 %				From: 7/1/2016 To: 7/31/2016	
		Percentage (%) Craft Hours Jun 01 - Jun 30	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers - C1110 Patsao POV, Repairs	464.00	22.97%	577.00	19.95%	1,453.00	20.66%
Local Targeted Workers - C1110 Patsao POV, Repairs	922.50	45.67%	1,689.00	58.39%	3,438.50	48.90%
Economically Disadvantaged Area Hours SubTotal	1,386.50	68.64%	2,266.00	78.34%	4,891.50	69.56%
Non Targeted	633.50	31.36%	626.50	21.66%	2,140.25	30.44%
Total	2,020.00	100.00%	2,892.50	100.00%	7,031.75	100.00%
Craft Level Breakdown						
Journeyman	1,588.00	78.61%	2,045.50	70.72%	5,306.25	75.46%
Apprentice	432.00	21.39%	847.00	29.28%	1,725.50	24.54%
Total	2,020.00	100.00%	2,892.50	100.00%	7,031.75	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	1,588.00	78.61%	2,045.50	70.72%	5,306.25	75.46%
Apprentice	432.00	21.39%	847.00	29.28%	1,725.50	24.54%
Race / Ethnicity						
African American	271.00	13.42%	277.50	9.59%	974.50	13.86%
Asian	28.00	1.39%		0.00%	28.00	0.40%
Caucasian	42.00	2.08%	158.50	5.48%	396.50	5.64%
Hispanic	1,672.50	82.80%	2,456.50	84.93%	5,613.50	79.83%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified		0.00%		0.00%	12.75	0.18%
Other	6.50	0.32%		0.00%	6.50	0.09%
Total	2,020.00	100.00%	2,892.50	100.00%	7,031.75	100.00%
Gender Breakdown						
Female	0.00	0.00%	144.00	4.98%	144.00	2.05%
Male	2,020.00	100.00%	2,748.50	95.02%	6,887.75	97.95%
Total	2,020.00	100.00%	2,892.50	100.00%	7,031.75	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	709.00	35.10%	1,076.00	37.20%	2,575.50	36.63%
Subcontractor's Total Hours	1,311.00	64.90%	1,816.50	62.80%	4,456.25	63.37%
Total	2,020.00	100.00%	2,892.50	100.00%	7,031.75	100.00%
Prime Contractor's Targeted Hours	650.00	32.18%	1,076.00	37.20%	2,481.50	35.29%
Subcontractor's Targeted Hours	736.50	36.46%	1,190.00	41.14%	2,410.00	34.27%
Total	1,386.50	68.64%	2,266.00	78.34%	4,891.50	69.56%
Prime Contractor's Disadvantaged Hours	579.00	28.66%	719.50	24.87%	1,929.00	27.43%
Subcontractor's Disadvantaged Hours	152.00	7.52%	456.00	15.76%	842.00	11.97%



TARGETED WORKER SUMMARY REPORT
C1110 - Patsaouras Plaza Privately-Owned Vehicle Relocation, Pavers, and Storm Drain Repair

C1110

Total	731.00	36.19%	1,175.50	40.64%	2,771.00	39.41%
-------	--------	--------	----------	--------	----------	--------