



TARGETED WORKER SUMMARY REPORT
C1110 - Patsouras Plaza Privately-Owned Vehicle Relocation, Pavers, and Storm Drain Repair
C1110

| | | | | | | |
|--|--|---|--|---|---|---|
| Total Forecasted Project Hours | 13,600.00 | | | | | |
| Total Project Hours to Date | 13,072.25 | | | | Reporting Period: CUSTOM | |
| Total Project Hours Percentage | 96.12 % | | | | From: 8/28/2016 To: 9/30/2016 | |
| | Craft Hours Aug 01 - Aug 27 | Percentage (%) Craft Hours Aug 01 - Aug 27 | Craft Hours Aug 28 - Sep 30 | Percentage (%) Craft Hours Aug 28 - Sep 30 | Cumulative Craft Hours To Date | Percentage (%) of Cumulative Hours |
| Targeted Worker Hours | | | | | | |
| Community Area Workers - C1110 Patsao POV, Repairs | 346.00 | 21.40% | 696.50 | 19.26% | 2,590.50 | 19.82% |
| Local Targeted Workers - C1110 Patsao POV, Repairs | 1,163.50 | 71.98% | 2,398.50 | 66.31% | 7,436.00 | 56.88% |
| <i>Economically Disadvantaged Area Hours SubTotal</i> | 1,509.50 | 93.38% | 3,095.00 | 85.57% | 10,026.50 | 76.70% |
| Non Targeted | 107.00 | 6.62% | 522.00 | 14.43% | 3,045.75 | 23.30% |
| Total | 1,616.50 | 100.00% | 3,617.00 | 100.00% | 13,072.25 | 100.00% |
| Craft Level Breakdown | | | | | | |
| Journeyman | 1,144.00 | 70.77% | 2,843.50 | 78.61% | 9,910.25 | 75.81% |
| Apprentice | 472.50 | 29.23% | 773.50 | 21.39% | 3,162.00 | 24.19% |
| Total | 1,616.50 | 100.00% | 3,617.00 | 100.00% | 13,072.25 | 100.00% |
| Apprenticeable Craft Level Breakdown | | | | | | |
| Apprenticeable Journeyman | 1,144.00 | 70.77% | 2,843.50 | 78.61% | 9,910.25 | 75.81% |
| Apprentice | 472.50 | 29.23% | 773.50 | 21.39% | 3,162.00 | 24.19% |
| Race / Ethnicity | | | | | | |
| African American | 180.50 | 11.17% | 52.00 | 1.44% | 1,252.00 | 9.58% |
| Asian | | 0.00% | | 0.00% | 41.00 | 0.31% |
| Caucasian | 34.00 | 2.10% | 8.00 | 0.22% | 438.50 | 3.35% |
| Hispanic | 1,402.00 | 86.73% | 3,557.00 | 98.34% | 11,289.50 | 86.36% |
| Native American | 0.00 | 0.00% | 0.00 | 0.00% | 0.00 | 0.00% |
| Not Specified | | 0.00% | | 0.00% | 44.75 | 0.34% |
| Other | | 0.00% | | 0.00% | 6.50 | 0.05% |
| Total | 1,616.50 | 100.00% | 3,617.00 | 100.00% | 13,072.25 | 100.00% |
| Gender Breakdown | | | | | | |
| Female | 81.00 | 5.01% | 167.00 | 4.62% | 472.00 | 3.61% |
| Male | 1,535.50 | 94.99% | 3,450.00 | 95.38% | 12,600.25 | 96.39% |
| Total | 1,616.50 | 100.00% | 3,617.00 | 100.00% | 13,072.25 | 100.00% |
| Contractor Breakdown | | | | | | |
| Prime Contractor's Total Hours | 1,122.50 | 69.44% | 1,373.00 | 37.96% | 5,071.00 | 38.79% |
| Subcontractor's Total Hours | 494.00 | 30.56% | 2,244.00 | 62.04% | 8,001.25 | 61.21% |
| Total | 1,616.50 | 100.00% | 3,617.00 | 100.00% | 13,072.25 | 100.00% |
| Prime Contractor's Targeted Hours | 1,122.50 | 69.44% | 1,317.00 | 36.41% | 4,921.00 | 37.64% |
| Subcontractor's Targeted Hours | 387.00 | 23.94% | 1,778.00 | 49.16% | 5,105.50 | 39.06% |
| Total | 1,509.50 | 93.38% | 3,095.00 | 85.57% | 10,026.50 | 76.70% |
| Prime Contractor's Disadvantaged Hours | 656.00 | 40.58% | 774.00 | 21.40% | 3,451.00 | 26.40% |
| Subcontractor's Disadvantaged Hours | 64.00 | 3.96% | 739.00 | 20.43% | 1,947.50 | 14.90% |



TARGETED WORKER SUMMARY REPORT
C1110 - Patsaouras Plaza Privately-Owned Vehicle Relocation, Pavers, and Storm Drain Repair

C1110

| | | | | | | |
|-------|--------|--------|----------|--------|----------|--------|
| Total | 720.00 | 44.54% | 1,513.00 | 41.83% | 5,398.50 | 41.30% |
|-------|--------|--------|----------|--------|----------|--------|

August 2016 -
C1110 -
Patsaouras Plaza
Privately-Owned
Vehicle
Relocation,
Pavers, and
Storm Drain
Repair - Project
Labor Agreement