



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours		6,136,930.00				
Total Project Hours to Date		5,794,797.98		Reporting Period: CUSTOM		
Total Project Hours Percentage		94.43 %		From: 9/10/2018 To: 10/14/2018		
	Craft Hours Aug 13 - Sep 09	Percentage (%) Craft Hours Aug 13 - Sep 09	Craft Hours Sep 10 - Oct 14	Percentage (%) Craft Hours Sep 10 - Oct 14	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	58,651.00	40.20%	70,546.05	39.59%	2,360,618.34	40.74%
FED Economically Disadvantaged	27,684.00	18.98%	35,755.00	20.06%	1,124,866.17	19.41%
Economically Disadvantaged Area Hours SubTotal	86,335.00	59.18%	106,301.05	59.65%	3,485,484.51	60.15%
Non Targeted	59,553.35	40.82%	71,900.95	40.35%	2,309,313.47	39.85%
Total	145,888.35	100.00%	178,202.00	100.00%	5,794,797.98	100.00%
Craft Level Breakdown						
Journeyman	119,315.60	81.79%	146,672.50	82.31%	4,813,856.08	83.07%
Apprentice	26,572.75	18.21%	31,529.50	17.69%	980,941.90	16.93%
Total	145,888.35	100.00%	178,202.00	100.00%	5,794,797.98	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	88,517.75	76.91%	108,358.00	77.46%	3,240,169.56	76.76%
Apprentice	26,572.75	23.09%	31,529.50	22.54%	980,941.90	23.24%
Total	115,090.50		139,887.50		4,221,111.46	
Race / Ethnicity						
African American	13,877.60	9.51%	15,969.45	8.96%	691,251.94	11.93%
Asian	2,122.75	1.46%	2,219.00	1.25%	71,150.00	1.23%
Caucasian	27,579.00	18.90%	33,670.25	18.89%	1,233,238.26	21.28%
Hispanic	98,521.25	67.53%	122,871.30	68.95%	3,616,182.52	62.40%
Native American	1,027.00	0.70%	957.50	0.54%	60,949.55	1.05%
Not Specified	1,860.00	1.27%	1,797.50	1.01%	52,148.15	0.90%
Other	790.75	0.54%	536.00	0.30%	66,482.56	1.15%
	110.00	0.08%	181.00	0.10%	3,395.00	0.06%
Total	145,888.35	100.00%	178,202.00	100.00%	5,794,797.98	100.00%
Gender Breakdown						
Female	5,549.50	3.80%	6,265.50	3.52%	215,569.35	3.72%
Male	140,338.85	96.20%	171,936.50	96.48%	5,579,228.63	96.28%
Total	145,888.35	100.00%	178,202.00	100.00%	5,794,797.98	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	77,955.00	53.43%	108,869.50	61.09%	3,466,206.95	59.82%
Subcontractor's Total Hours	67,933.35	46.57%	69,332.50	38.91%	2,328,591.03	40.18%
Total	145,888.35	100.00%	178,202.00	100.00%	5,794,797.98	100.00%
Prime Contractor's Targeted Hours	46,778.50	32.06%	66,032.50	37.05%	2,068,630.95	35.70%
Subcontractor's Targeted Hours	39,556.50	59.18%	40,268.55	22.60%	1,416,853.56	24.45%
Total	86,335.00	27.11%	106,301.05	59.65%	3,485,484.51	60.15%
Prime Contractor's Disadvantaged Hours	8,791.50	6.03%	12,547.50	7.04%	464,369.25	8.01%
Subcontractor's Disadvantaged Hours	5,901.10	4.04%	5,411.50	3.04%	239,273.19	4.13%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	14,692.60	10.07%	17,959.00	10.08%	703,642.44	12.14%
--------------	------------------	--------	------------------	--------	-------------------	--------