



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours		3,000,000.00				
Total Project Hours to Date		2,058,767.99		Reporting Period: CUSTOM		
Total Project Hours Percentage		68.63 %		From: 6/19/2016 To: 7/23/2016		
	Craft Hours May 15 - Jun 18	Percentage (%) Craft Hours May 15 - Jun 18	Craft Hours Jun 19 - Jul 23	Percentage (%) Craft Hours Jun 19 - Jul 23	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	46,939.27	37.93%	50,072.44	39.17%	820,346.80	39.85%
FED Economically Disadvantaged	26,162.60	21.14%	25,954.00	20.30%	389,565.46	18.92%
Economically Disadvantaged Area Hours SubTotal	73,101.87	59.07%	76,026.44	59.47%	1,209,912.26	58.77%
Non Targeted	50,649.90	40.93%	51,813.77	40.53%	848,855.73	41.23%
Total	123,751.77	100.00%	127,840.21	100.00%	2,058,767.99	100.00%
Craft Level Breakdown						
Journeyman	103,017.07	83.24%	107,926.01	84.42%	1,774,270.14	86.18%
Apprentice	20,734.70	16.76%	19,914.20	15.58%	284,497.85	13.82%
Total	123,751.77	100.00%	127,840.21	100.00%	2,058,767.99	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	63,306.45	51.16%	63,723.65	49.85%	1,168,122.65	56.74%
Apprentice	20,734.70	24.67%	19,914.20	23.81%	284,497.85	19.59%
Race / Ethnicity						
African American	12,705.40	10.27%	14,242.70	11.14%	291,180.96	14.14%
Asian	1,030.00	0.83%	985.50	0.77%	21,459.75	1.04%
Caucasian	29,943.45	24.20%	28,635.55	22.40%	485,172.61	23.57%
Hispanic	73,696.74	59.55%	77,859.97	60.90%	1,160,347.21	56.36%
Native American	1,177.50	0.95%	1,088.50	0.85%	23,249.55	1.13%
Not Specified	2,824.55	2.28%	2,293.50	1.79%	15,004.80	0.73%
Other	2,374.13	1.92%	2,734.49	2.14%	61,004.11	2.96%
		0.00%		0.00%	1,349.00	0.07%
Total	123,751.77	100.00%	127,840.21	100.00%	2,058,767.99	100.00%
Gender Breakdown						
Female	4,215.25	3.41%	4,592.10	3.59%	64,801.85	3.15%
Male	119,536.52	96.59%	123,248.11	96.41%	1,993,966.14	96.85%
Total	123,751.77	100.00%	127,840.21	100.00%	2,058,767.99	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	76,723.00	62.00%	81,461.00	63.72%	1,238,873.95	60.18%
Subcontractor's Total Hours	47,028.77	38.00%	46,379.21	36.28%	819,894.04	39.82%
Total	123,751.77	100.00%	127,840.21	100.00%	2,058,767.99	100.00%
Prime Contractor's Targeted Hours	45,566.50	36.82%	48,421.50	37.88%	727,114.45	35.32%
Subcontractor's Targeted Hours	27,535.37	22.25%	27,604.94	21.59%	482,797.81	23.45%
Total	73,101.87	59.07%	76,026.44	59.47%	1,209,912.26	58.77%
Prime Contractor's Disadvantaged Hours	10,465.50	8.46%	11,120.00	8.70%	180,748.75	8.78%
Subcontractor's Disadvantaged Hours	5,481.30	4.43%	4,525.10	3.54%	76,985.04	3.74%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	15,946.80	12.89%	15,645.10	12.24%	257,733.79	12.52%
-------	-----------	--------	-----------	--------	------------	--------