



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	2,170,722.61		Reporting Period: CUSTOM			
Total Project Hours Percentage	72.36 %		From: 7/24/2016 To: 8/20/2016			
	Craft Hours Jun 19 - Jul 23	Percentage (%) Craft Hours Jun 19 - Jul 23	Craft Hours Jul 24 - Aug 20	Percentage (%) Craft Hours Jul 24 - Aug 20	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	51,803.74	39.42%	41,686.02	38.95%	864,325.32	39.82%
FED Economically Disadvantaged	26,695.45	20.31%	22,237.05	20.78%	413,012.16	19.03%
<i>Economically Disadvantaged Area Hours SubTotal</i>	78,499.19	59.73%	63,923.07	59.73%	1,277,337.48	58.84%
Non Targeted	52,918.82	40.27%	43,099.35	40.27%	893,385.13	41.16%
Total	131,418.01	100.00%	107,022.42	100.00%	2,170,722.61	100.00%
Craft Level Breakdown						
Journeyman	110,755.81	84.28%	89,468.12	83.60%	1,867,843.96	86.05%
Apprentice	20,662.20	15.72%	17,554.30	16.40%	302,878.65	13.95%
Total	131,418.01	100.00%	107,022.42	100.00%	2,170,722.61	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	65,215.90	49.62%	52,832.55	49.37%	1,223,099.95	56.35%
Apprentice	20,662.20	24.06%	17,554.30	24.94%	302,878.65	19.85%
Race / Ethnicity						
African American	14,677.25	11.17%	11,733.80	10.96%	303,486.01	13.98%
Asian	985.50	0.75%	730.00	0.68%	22,189.75	1.02%
Caucasian	29,389.30	22.36%	22,762.45	21.27%	509,136.31	23.45%
Hispanic	80,186.47	61.02%	66,448.42	62.09%	1,229,883.83	56.66%
Native American	1,128.50	0.86%	1,012.00	0.95%	24,301.55	1.12%
Not Specified	2,293.50	1.75%	1,955.75	1.83%	16,960.55	0.78%
Other	2,757.49	2.10%	2,380.00	2.22%	63,415.61	2.92%
		0.00%		0.00%	1,349.00	0.06%
Total	131,418.01	100.00%	107,022.42	100.00%	2,170,722.61	100.00%
Gender Breakdown						
Female	4,596.10	3.50%	3,884.60	3.63%	68,704.45	3.17%
Male	126,821.91	96.50%	103,137.82	96.37%	2,102,018.16	96.83%
Total	131,418.01	100.00%	107,022.42	100.00%	2,170,722.61	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	81,519.00	62.03%	69,495.50	64.94%	1,309,679.95	60.33%
Subcontractor's Total Hours	49,899.01	37.97%	37,526.92	35.06%	861,042.66	39.67%
Total	131,418.01	100.00%	107,022.42	100.00%	2,170,722.61	100.00%
Prime Contractor's Targeted Hours	48,469.50	36.88%	41,990.00	39.23%	769,894.95	35.47%
Subcontractor's Targeted Hours	30,029.69	22.85%	21,933.07	20.49%	507,442.53	23.38%
Total	78,499.19	59.73%	63,923.07	59.73%	1,277,337.48	58.84%
Prime Contractor's Disadvantaged Hours	11,122.50	8.46%	9,748.00	9.11%	190,689.25	8.78%
Subcontractor's Disadvantaged Hours	4,790.10	3.64%	3,754.40	3.51%	81,004.44	3.73%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	15,912.60	12.11%	13,502.40	12.62%	271,693.69	12.52%
-------	-----------	--------	-----------	--------	------------	--------