



**TARGETED WORKER SUMMARY REPORT**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates Installation**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates**

<b>Total Forecasted Project Hours</b>	<b>22,703.00</b>					
<b>Total Project Hours to Date</b>	<b>1,987.00</b>				<b>Reporting Period: April 2016</b>	
<b>Total Project Hours Percentage</b>	<b>8.75 %</b>				<b>From: 4/1/2016 To: 4/30/2016</b>	
	<b>Craft Hours Mar 01 - Mar 31</b>	<b>Percentage (%) Craft Hours Mar 01 - Mar 31</b>	<b>Craft Hours Apr 01 - Apr 30</b>	<b>Percentage (%) Craft Hours Apr 01 - Apr 30</b>	<b>Cumulative Craft Hours To Date</b>	<b>Percentage (%) of Cumulative Hours</b>
<b>Targeted Worker Hours</b>						
Local Targeted Workers - C1086 Metro Blue Line P&S	316.00	39.18%	181.00	17.18%	513.00	25.82%
Community Area Worker - C1086 Metro Blue Line P&S	24.00	2.98%	76.50	7.26%	116.50	5.86%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>340.00</b>	<b>42.16%</b>	<b>257.50</b>	<b>24.44%</b>	<b>629.50</b>	<b>31.68%</b>
Non Targeted	466.50	57.84%	796.00	75.56%	1,357.50	68.32%
<b>Total</b>	<b>806.50</b>	<b>100.00%</b>	<b>1,053.50</b>	<b>100.00%</b>	<b>1,987.00</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	686.50	85.12%	1,037.50	98.48%	1,851.00	93.16%
Apprentice	120.00	14.88%	16.00	1.52%	136.00	6.84%
<b>Total</b>	<b>806.50</b>	<b>100.00%</b>	<b>1,053.50</b>	<b>100.00%</b>	<b>1,987.00</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	525.50	65.16%	545.00	51.73%	1,197.50	60.27%
Apprentice	120.00	18.59%	16.00	2.85%	136.00	10.20%
<b>Race / Ethnicity</b>						
African American	90.00	11.16%	24.00	2.28%	114.00	5.74%
Asian	0.00	0.00%	0.00	0.00%	0.00	0.00%
Caucasian	270.00	33.48%	506.00	48.03%	852.00	42.88%
Hispanic	446.50	55.36%	523.50	49.69%	1,021.00	51.38%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	0.00	0.00%	0.00	0.00%	0.00	0.00%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>806.50</b>	<b>100.00%</b>	<b>1,053.50</b>	<b>100.00%</b>	<b>1,987.00</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	24.00	2.98%	0.00	0.00%	24.00	1.21%
Male	782.50	97.02%	1,053.50	100.00%	1,963.00	98.79%
<b>Total</b>	<b>806.50</b>	<b>100.00%</b>	<b>1,053.50</b>	<b>100.00%</b>	<b>1,987.00</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	196.00	24.30%	0.00	0.00%	196.00	9.86%
Subcontractor's Total Hours	610.50	75.70%	1,053.50	100.00%	1,791.00	90.14%
<b>Total</b>	<b>806.50</b>	<b>100.00%</b>	<b>1,053.50</b>	<b>100.00%</b>	<b>1,987.00</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	140.00	17.36%	0.00	0.00%	140.00	7.05%
Subcontractor's Targeted Hours	200.00	24.80%	257.50	24.44%	489.50	24.64%
<b>Total</b>	<b>340.00</b>	<b>42.16%</b>	<b>257.50</b>	<b>24.44%</b>	<b>629.50</b>	<b>31.68%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%



**TARGETED WORKER SUMMARY REPORT**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates Installation**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates**

Total	0.00	0.00%	0.00	0.00%	0.00	0.00%
-------	------	-------	------	-------	------	-------