



**TARGETED WORKER SUMMARY REPORT**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates Installation**  
**C1086**

<b>Total Forecasted Project Hours</b>	<b>22,703.00</b>					
<b>Total Project Hours to Date</b>	<b>9,660.00</b>				<b>Reporting Period: July 2016</b>	
<b>Total Project Hours Percentage</b>	<b>42.55 %</b>				<b>From: 7/1/2016 To: 7/31/2016</b>	
	<b>Craft Hours Jun 01 - Jun 30</b>	<b>Percentage (%) Craft Hours Jun 01 - Jun 30</b>	<b>Craft Hours Jul 01 - Jul 31</b>	<b>Percentage (%) Craft Hours Jul 01 - Jul 31</b>	<b>Cumulative Craft Hours To Date</b>	<b>Percentage (%) of Cumulative Hours</b>
<b>Targeted Worker Hours</b>						
Local Targeted Workers - C1086 Metro Blue Line P&S	835.00	30.26%	624.00	32.12%	3,135.00	32.45%
Community Area Worker - C1086 Metro Blue Line P&S	817.50	29.63%	446.00	22.95%	1,820.25	18.84%
<b><i>Economically Disadvantaged Area Hours SubTotal</i></b>	<b>1,652.50</b>	<b>59.89%</b>	<b>1,070.00</b>	<b>55.07%</b>	<b>4,955.25</b>	<b>51.30%</b>
Non Targeted	1,106.50	40.11%	873.00	44.93%	4,704.75	48.70%
<b>Total</b>	<b>2,759.00</b>	<b>100.00%</b>	<b>1,943.00</b>	<b>100.00%</b>	<b>9,660.00</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	2,238.00	81.12%	1,631.00	83.94%	7,973.00	82.54%
Apprentice	521.00	18.88%	312.00	16.06%	1,687.00	17.46%
<b>Total</b>	<b>2,759.00</b>	<b>100.00%</b>	<b>1,943.00</b>	<b>100.00%</b>	<b>9,660.00</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,796.50	65.11%	886.00	45.60%	5,523.75	57.18%
Apprentice	521.00	22.48%	312.00	26.04%	1,687.00	23.40%
<b>Race / Ethnicity</b>						
African American	161.00	5.84%	8.00	0.41%	391.00	4.05%
Asian	0.00	0.00%	0.00	0.00%	0.00	0.00%
Caucasian	382.00	13.85%	441.00	22.70%	2,249.00	23.28%
Hispanic	2,216.00	80.32%	1,494.00	76.89%	7,020.00	72.67%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	0.00	0.00%	0.00	0.00%	0.00	0.00%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>2,759.00</b>	<b>100.00%</b>	<b>1,943.00</b>	<b>100.00%</b>	<b>9,660.00</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	67.00	2.43%	0.00	0.00%	163.00	1.69%
Male	2,692.00	97.57%	1,943.00	100.00%	9,497.00	98.31%
<b>Total</b>	<b>2,759.00</b>	<b>100.00%</b>	<b>1,943.00</b>	<b>100.00%</b>	<b>9,660.00</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	8.00	0.29%	0.00	0.00%	472.00	4.89%
Subcontractor's Total Hours	2,751.00	99.71%	1,943.00	100.00%	9,188.00	95.11%
<b>Total</b>	<b>2,759.00</b>	<b>100.00%</b>	<b>1,943.00</b>	<b>100.00%</b>	<b>9,660.00</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	8.00	0.29%	0.00	0.00%	376.00	3.89%
Subcontractor's Targeted Hours	1,644.50	59.60%	1,070.00	55.07%	4,579.25	47.40%
<b>Total</b>	<b>1,652.50</b>	<b>59.89%</b>	<b>1,070.00</b>	<b>55.07%</b>	<b>4,955.25</b>	<b>51.30%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	154.00	5.58%	96.00	4.94%	450.00	4.66%



**TARGETED WORKER SUMMARY REPORT**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates Installation**  
**C1086**

Total	154.00	5.58%	96.00	4.94%	450.00	4.66%
-------	--------	-------	-------	-------	--------	-------