



**TARGETED WORKER SUMMARY REPORT**  
**C1086 - Metro Blue Line Pedestrian and Swing Gates Installation**  
**C1086**

<b>Total Forecasted Project Hours</b>	<b>22,703.00</b>					
<b>Total Project Hours to Date</b>	<b>13,343.50</b>		<b>Reporting Period: August 2016</b>			
<b>Total Project Hours Percentage</b>	<b>58.77 %</b>		<b>From: 8/1/2016 To: 8/31/2016</b>			
	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Craft Hours Aug 01 - Aug 31	Percentage (%) Craft Hours Aug 01 - Aug 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Local Targeted Workers - C1086 Metro Blue Line P&S	949.00	38.05%	1,170.50	40.92%	4,774.50	35.78%
Community Area Worker - C1086 Metro Blue Line P&S	494.00	19.81%	872.00	30.48%	2,800.25	20.99%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,443.00</b>	<b>57.86%</b>	<b>2,042.50</b>	<b>71.40%</b>	<b>7,574.75</b>	<b>56.77%</b>
Non Targeted	1,051.00	42.14%	818.00	28.60%	5,768.75	43.23%
<b>Total</b>	<b>2,494.00</b>	<b>100.00%</b>	<b>2,860.50</b>	<b>100.00%</b>	<b>13,343.50</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	2,020.00	80.99%	2,341.50	81.86%	10,975.50	82.25%
Apprentice	474.00	19.01%	519.00	18.14%	2,368.00	17.75%
<b>Total</b>	<b>2,494.00</b>	<b>100.00%</b>	<b>2,860.50</b>	<b>100.00%</b>	<b>13,343.50</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,275.00	51.12%	1,941.50	67.87%	8,126.25	60.90%
Apprentice	474.00	27.10%	519.00	21.09%	2,368.00	22.56%
<b>Race / Ethnicity</b>						
African American	8.00	0.32%		0.00%	523.00	3.92%
Asian	0.00	0.00%	0.00	0.00%	0.00	0.00%
Caucasian	489.00	19.61%	199.00	6.96%	2,496.00	18.71%
Hispanic	1,997.00	80.07%	2,620.50	91.61%	10,283.50	77.07%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified		0.00%	41.00	1.43%	41.00	0.31%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>2,494.00</b>	<b>100.00%</b>	<b>2,860.50</b>	<b>100.00%</b>	<b>13,343.50</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	0.00	0.00%	0.00	0.00%	163.00	1.22%
Male	2,494.00	100.00%	2,860.50	100.00%	13,180.50	98.78%
<b>Total</b>	<b>2,494.00</b>	<b>100.00%</b>	<b>2,860.50</b>	<b>100.00%</b>	<b>13,343.50</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	472.00	3.54%
Subcontractor's Total Hours	2,494.00	100.00%	2,860.50	100.00%	12,871.50	96.46%
<b>Total</b>	<b>2,494.00</b>	<b>100.00%</b>	<b>2,860.50</b>	<b>100.00%</b>	<b>13,343.50</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	376.00	2.82%
Subcontractor's Targeted Hours	1,443.00	57.86%	2,042.50	71.40%	7,198.75	53.95%
<b>Total</b>	<b>1,443.00</b>	<b>57.86%</b>	<b>2,042.50</b>	<b>71.40%</b>	<b>7,574.75</b>	<b>56.77%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	181.00	7.26%	171.50	6.00%	770.50	5.77%
<b>Total</b>	<b>181.00</b>	<b>7.26%</b>	<b>171.50</b>	<b>6.00%</b>	<b>770.50</b>	<b>5.77%</b>