



**TARGETED WORKER SUMMARY REPORT**  
 C36455C1147 - Design-Build Division 1 Maintenance Annex Building  
 C36455C1147

<b>Total Forecasted Project Hours</b>	<b>20,150.00</b>					
<b>Total Project Hours to Date</b>	<b>4,963.50</b>				<b>Reporting Period: August 2018</b>	
<b>Total Project Hours Percentage</b>	<b>24.63 %</b>				<b>From: 8/1/2018 To: 8/31/2018</b>	
	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Cumulative Craft</b>	<b>Percentage (%) of</b>
	<b>Jul 01 - Jul 31</b>	<b>Craft Hours</b>	<b>Jul 01 - Jul 31</b>	<b>Craft Hours</b>	<b>Hours To Date</b>	<b>Cumulative Hours</b>
			<b>Aug 01 - Aug 31</b>	<b>Aug 01 - Aug 31</b>		
<b>Targeted Worker Hours</b>						
Community Area Workers - C36455C1147 Div 1 MAB	40.50	7.83%	0.00	0.00%	1,226.00	24.70%
Local Targeted Workers - C36455C1147 Div 1 MAB	40.00	7.74%	8.00	13.91%	876.50	17.66%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>80.50</b>	<b>15.57%</b>	<b>8.00</b>	<b>13.91%</b>	<b>2,102.50</b>	<b>42.36%</b>
Non Targeted	436.50	84.43%	49.50	86.09%	2,861.00	57.64%
<b>Total</b>	<b>517.00</b>	<b>100.00%</b>	<b>57.50</b>	<b>100.00%</b>	<b>4,963.50</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	301.00	58.22%	53.50	93.04%	3,801.50	76.59%
Apprentice	216.00	41.78%	4.00	6.96%	1,162.00	23.41%
<b>Total</b>	<b>517.00</b>	<b>100.00%</b>	<b>57.50</b>	<b>100.00%</b>	<b>4,963.50</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	275.00	56.01%	48.00	92.31%	3,746.00	76.32%
Apprentice	216.00	43.99%	4.00	7.69%	1,162.00	23.68%
<b>Total</b>	<b>491.00</b>		<b>52.00</b>		<b>4,908.00</b>	
<b>Race / Ethnicity</b>						
African American	40.00	7.74%		0.00%	368.50	7.42%
Asian		0.00%		0.00%	76.50	1.54%
Caucasian	8.00	1.55%	12.00	20.87%	281.00	5.66%
Hispanic	337.00	65.18%	12.00	20.87%	3,513.00	70.78%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	132.00	25.53%	33.50	58.26%	724.50	14.60%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>517.00</b>	<b>100.00%</b>	<b>57.50</b>	<b>100.00%</b>	<b>4,963.50</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	0.00	0.00%	0.00	0.00%	210.50	4.24%
Male	517.00	100.00%	57.50	100.00%	4,753.00	95.76%
<b>Total</b>	<b>517.00</b>	<b>100.00%</b>	<b>57.50</b>	<b>100.00%</b>	<b>4,963.50</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	112.50	21.76%	0.00	0.00%	3,824.50	77.05%
Subcontractor's Total Hours	404.50	78.24%	57.50	100.00%	1,139.00	22.95%
<b>Total</b>	<b>517.00</b>	<b>100.00%</b>	<b>57.50</b>	<b>100.00%</b>	<b>4,963.50</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	80.50	15.57%	0.00	0.00%	1,946.50	39.22%
Subcontractor's Targeted Hours	0.00	15.57%	8.00	13.91%	156.00	3.14%
<b>Total</b>	<b>80.50</b>	<b>0.00%</b>	<b>8.00</b>	<b>13.91%</b>	<b>2,102.50</b>	<b>42.36%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	282.50	5.69%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>282.50</b>	<b>5.69%</b>