



## TARGETED WORKER SUMMARY REPORT

C42807C1153000 - Westside Purple Line Extension Project Advanced Utility Relocations for  
Section 3

C42807C1153000

<b>Total Forecasted Project Hours</b>	<b>22,000.00</b>						
<b>Total Project Hours to Date</b>	<b>17,530.05</b>					<b>Reporting Period: October 2018</b>	
<b>Total Project Hours Percentage</b>	<b>79.68 %</b>					<b>From: 10/1/2018 To: 10/31/2018</b>	
	<b>Craft Hours Oct 01 - Oct 31</b>	<b>Percentage (%) Craft Hours Oct 01 - Oct 31</b>	<b>Craft Hours Oct 01 - Oct 31</b>	<b>Percentage (%) Craft Hours Oct 01 - Oct 31</b>	<b>Cumulative Craft Hours To Date</b>	<b>Percentage (%) of Cumulative Hours</b>	
<b>Targeted Worker Hours</b>							
Community Area Workers - C42807C1153000 WPLE3 AUR	0.00	0.00%	0.00	0.00%	0.00	0.00%	
Local Targeted Workers - C42807C1153000 WPLE3 AUR	1,181.50	44.42%	1,181.50	44.42%	8,222.50	46.91%	
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,181.50</b>	<b>44.42%</b>	<b>1,181.50</b>	<b>44.42%</b>	<b>8,222.50</b>	<b>46.91%</b>	
Non Targeted	1,478.55	55.58%	1,478.55	55.58%	9,307.55	53.09%	
<b>Total</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>17,530.05</b>	<b>100.00%</b>	
<b>Craft Level Breakdown</b>							
Journeyman	2,128.05	80.00%	2,128.05	80.00%	13,923.05	79.42%	
Apprentice	532.00	20.00%	532.00	20.00%	3,607.00	20.58%	
<b>Total</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>17,530.05</b>	<b>100.00%</b>	
<b>Apprenticeable Craft Level Breakdown</b>							
Apprenticeable Journeyman	1,988.05	78.89%	1,988.05	78.89%	12,948.55	78.21%	
Apprentice	532.00	21.11%	532.00	21.11%	3,607.00	21.79%	
<b>Total</b>	<b>2,520.05</b>		<b>2,520.05</b>		<b>16,555.55</b>		
<b>Race / Ethnicity</b>							
African American		0.00%		0.00%	35.00	0.20%	
Asian	16.00	0.60%	16.00	0.60%	70.00	0.40%	
Caucasian	231.50	8.70%	231.50	8.70%	1,650.50	9.42%	
Hispanic	2,412.55	90.70%	2,412.55	90.70%	15,718.55	89.67%	
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%	
Not Specified		0.00%		0.00%	56.00	0.32%	
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%	
<b>Total</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>17,530.05</b>	<b>100.00%</b>	
<b>Gender Breakdown</b>							
Female	265.00	9.96%	265.00	9.96%	677.00	3.86%	
Male	2,395.05	90.04%	2,395.05	90.04%	16,853.05	96.14%	
<b>Total</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>17,530.05</b>	<b>100.00%</b>	
<b>Contractor Breakdown</b>							
Prime Contractor's Total Hours	2,141.05	80.49%	2,141.05	80.49%	13,153.55	75.03%	
Subcontractor's Total Hours	519.00	19.51%	519.00	19.51%	4,376.50	24.97%	
<b>Total</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>2,660.05</b>	<b>100.00%</b>	<b>17,530.05</b>	<b>100.00%</b>	
Prime Contractor's Targeted Hours	833.50	31.33%	833.50	31.33%	5,384.50	30.72%	
Subcontractor's Targeted Hours	348.00	44.42%	348.00	13.08%	2,838.00	16.19%	
<b>Total</b>	<b>1,181.50</b>	<b>13.08%</b>	<b>1,181.50</b>	<b>44.42%</b>	<b>8,222.50</b>	<b>46.91%</b>	
Prime Contractor's Disadvantaged Hours	412.50	15.51%	412.50	15.51%	2,059.00	11.75%	
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%	
<b>Total</b>	<b>412.50</b>	<b>15.51%</b>	<b>412.50</b>	<b>15.51%</b>	<b>2,059.00</b>	<b>11.75%</b>	