



## TARGETED WORKER SUMMARY REPORT

C42807C1153000 - Westside Purple Line Extension Project Advanced Utility Relocations for  
Section 3

C42807C1153000

<b>Total Forecasted Project Hours</b>		<b>39,500.00</b>				
<b>Total Project Hours to Date</b>		<b>39,066.05</b>		<b>Reporting Period: July 2019</b>		
<b>Total Project Hours Percentage</b>		<b>98.90 %</b>		<b>From: 7/1/2019 To: 7/31/2019</b>		
	Craft Hours Jun 01 - Jun 30	Percentage (%) Craft Hours Jun 01 - Jun 30	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Community Area Workers - C42807C1153000 WPLE3 AUR	0.00	0.00%	0.00	0.00%	0.00	0.00%
Local Targeted Workers - C42807C1153000 WPLE3 AUR	1,112.50	52.56%	598.50	50.55%	18,588.50	47.58%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,112.50</b>	<b>52.56%</b>	<b>598.50</b>	<b>50.55%</b>	<b>18,588.50</b>	<b>47.58%</b>
Non Targeted	1,004.00	47.44%	585.50	49.45%	20,477.55	52.42%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,184.00</b>	<b>100.00%</b>	<b>39,066.05</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	1,747.50	82.57%	924.00	78.04%	31,207.55	79.88%
Apprentice	369.00	17.43%	260.00	21.96%	7,858.50	20.12%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,184.00</b>	<b>100.00%</b>	<b>39,066.05</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,747.50	82.57%	921.00	77.98%	29,342.05	78.88%
Apprentice	369.00	17.43%	260.00	22.02%	7,858.50	21.12%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,181.00</b>	<b>100.00%</b>	<b>37,200.55</b>	<b>100.00%</b>
<b>Race / Ethnicity</b>						
African American		0.00%		0.00%	63.00	0.16%
Asian		0.00%		0.00%	386.00	0.99%
Caucasian		0.00%		0.00%	453.00	1.16%
Hispanic	1,932.50	91.31%	1,085.00	91.64%	34,951.05	89.47%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	0.00	0.00%	0.00	0.00%	0.00	0.00%
Other	184.00	8.69%	99.00	8.36%	3,213.00	8.22%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,184.00</b>	<b>100.00%</b>	<b>39,066.05</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	182.00	8.60%	56.00	4.73%	1,991.00	5.10%
Male	1,934.50	91.40%	1,128.00	95.27%	37,075.05	94.90%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,184.00</b>	<b>100.00%</b>	<b>39,066.05</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,069.50	97.78%	1,020.00	86.15%	30,335.55	77.65%
Subcontractor's Total Hours	47.00	2.22%	164.00	13.85%	8,730.50	22.35%
<b>Total</b>	<b>2,116.50</b>	<b>100.00%</b>	<b>1,184.00</b>	<b>100.00%</b>	<b>39,066.05</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,085.50	51.29%	531.50	44.89%	13,295.50	34.03%
Subcontractor's Targeted Hours	27.00	52.56%	67.00	5.66%	5,293.00	13.55%
<b>Total</b>	<b>1,112.50</b>	<b>1.28%</b>	<b>598.50</b>	<b>50.55%</b>	<b>18,588.50</b>	<b>47.58%</b>
Prime Contractor's Disadvantaged Hours	329.50	15.57%	157.00	13.26%	4,736.50	12.12%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>329.50</b>	<b>15.57%</b>	<b>157.00</b>	<b>13.26%</b>	<b>4,736.50</b>	<b>12.12%</b>