



**TARGETED WORKER SUMMARY REPORT**  
 C1155000 - Division 9 Maintenance Annex Building  
 C1155000

<b>Total Forecasted Project Hours</b>	<b>16,940.00</b>	
<b>Total Project Hours to Date</b>	<b>10,730.75</b>	<b>Reporting Period: September 2018</b>
<b>Total Project Hours Percentage</b>	<b>63.35 %</b>	<b>From: 9/1/2018 To: 9/30/2018</b>

	Craft Hours Aug 01 - Aug 31	Percentage (%) Craft Hours Aug 01 - Aug 31	Craft Hours Sep 01 - Sep 30	Percentage (%) Craft Hours Sep 01 - Sep 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Local Targeted Workers- C1155000 DIV 9 MAB	634.50	25.68%	960.50	33.49%	3,442.00	32.08%
Community Area Workers - C1155000 Div 9 MAB	186.00	7.53%	124.50	4.34%	1,018.00	9.49%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>820.50</b>	<b>33.21%</b>	<b>1,085.00</b>	<b>37.83%</b>	<b>4,460.00</b>	<b>41.56%</b>
Non Targeted	1,650.50	66.79%	1,782.75	62.17%	6,270.75	58.44%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	1,955.00	79.12%	1,894.25	66.05%	8,494.75	79.16%
Apprentice	516.00	20.88%	973.50	33.95%	2,236.00	20.84%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,955.00	79.12%	1,894.25	66.05%	8,494.75	79.16%
Apprentice	516.00	20.88%	973.50	33.95%	2,236.00	20.84%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
<b>Race / Ethnicity</b>						
African American	43.50	1.76%	183.00	6.38%	519.00	4.84%
Asian	6.00	0.24%	4.00	0.14%	25.00	0.23%
Caucasian	153.50	6.21%	402.75	14.04%	845.75	7.88%
Hispanic	1,598.50	64.69%	2,092.50	72.97%	7,563.00	70.48%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	669.50	27.09%	185.50	6.47%	1,778.00	16.57%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	0.00	0.00%	52.00	1.81%	76.00	0.71%
Male	2,471.00	100.00%	2,815.75	98.19%	10,654.75	99.29%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,004.50	81.12%	1,942.00	67.72%	8,429.50	78.55%
Subcontractor's Total Hours	466.50	18.88%	925.75	32.28%	2,301.25	21.45%
<b>Total</b>	<b>2,471.00</b>	<b>100.00%</b>	<b>2,867.75</b>	<b>100.00%</b>	<b>10,730.75</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	650.00	26.31%	769.00	26.82%	3,725.00	34.71%
Subcontractor's Targeted Hours	170.50	33.21%	316.00	11.02%	735.00	6.85%
<b>Total</b>	<b>820.50</b>	<b>6.90%</b>	<b>1,085.00</b>	<b>37.83%</b>	<b>4,460.00</b>	<b>41.56%</b>
Prime Contractor's Disadvantaged Hours	167.50	6.78%	159.50	5.56%	1,054.50	9.83%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>167.50</b>	<b>6.78%</b>	<b>159.50</b>	<b>5.56%</b>	<b>1,054.50</b>	<b>9.83%</b>