



**TARGETED WORKER SUMMARY REPORT**  
**C36455C1147 - Design-Build Division 1 Maintenance Annex Building**  
 C36455C1147

<b>Total Forecasted Project Hours</b>	<b>22,750.00</b>					
<b>Total Project Hours to Date</b>	<b>23,388.86</b>				<b>Reporting Period: February 2019</b>	
<b>Total Project Hours Percentage</b>	<b>102.81 %</b>				<b>From: 2/1/2019 To: 2/28/2019</b>	
	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Cumulative Craft</b>	<b>Percentage (%) of</b>
	<b>Jan 01 - Jan 31</b>	<b>Craft Hours</b>	<b>Jan 01 - Jan 31</b>	<b>Craft Hours</b>	<b>Hours To Date</b>	<b>Cumulative Hours</b>
<b>Targeted Worker Hours</b>						
Community Area Workers - C36455C1147 Div 1 MAB	636.50	15.49%	154.36	12.28%	5,492.36	23.48%
Local Targeted Workers - C36455C1147 Div 1 MAB	1,029.50	25.06%	142.00	11.29%	4,474.00	19.13%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,666.00</b>	<b>40.55%</b>	<b>296.36</b>	<b>23.57%</b>	<b>9,966.36</b>	<b>42.61%</b>
Non Targeted	2,442.50	59.45%	961.00	76.43%	13,422.50	57.39%
<b>Total</b>	<b>4,108.50</b>	<b>100.00%</b>	<b>1,257.36</b>	<b>100.00%</b>	<b>23,388.86</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	2,884.50	70.21%	945.36	75.19%	18,073.86	77.28%
Apprentice	1,224.00	29.79%	312.00	24.81%	5,315.00	22.72%
<b>Total</b>	<b>4,108.50</b>	<b>100.00%</b>	<b>1,257.36</b>	<b>100.00%</b>	<b>23,388.86</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	2,638.50	68.31%	635.36	67.07%	17,346.36	76.55%
Apprentice	1,224.00	31.69%	312.00	32.93%	5,315.00	23.45%
<b>Total</b>	<b>3,862.50</b>		<b>947.36</b>		<b>22,661.36</b>	
<b>Race / Ethnicity</b>						
African American	168.50	4.10%		0.00%	1,009.00	4.31%
Asian	32.00	0.78%		0.00%	245.50	1.05%
Caucasian	101.50	2.47%	124.00	9.86%	568.00	2.43%
Hispanic	2,973.50	72.37%	1,033.36	82.18%	18,140.36	77.56%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	494.50	12.04%	38.00	3.02%	2,865.50	12.25%
Other	338.50	8.24%	62.00	4.93%	560.50	2.40%
<b>Total</b>	<b>4,108.50</b>	<b>100.00%</b>	<b>1,257.36</b>	<b>100.00%</b>	<b>23,388.86</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	184.00	4.48%	40.00	3.18%	1,160.00	4.96%
Male	3,924.50	95.52%	1,217.36	96.82%	22,228.86	95.04%
<b>Total</b>	<b>4,108.50</b>	<b>100.00%</b>	<b>1,257.36</b>	<b>100.00%</b>	<b>23,388.86</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,396.00	33.98%	321.00	25.53%	15,924.50	68.09%
Subcontractor's Total Hours	2,712.50	66.02%	936.36	74.47%	7,464.36	31.91%
<b>Total</b>	<b>4,108.50</b>	<b>100.00%</b>	<b>1,257.36</b>	<b>100.00%</b>	<b>23,388.86</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	322.00	7.84%	104.00	8.27%	6,903.00	29.51%
Subcontractor's Targeted Hours	1,344.00	40.55%	192.36	15.30%	3,063.36	13.10%
<b>Total</b>	<b>1,666.00</b>	<b>32.71%</b>	<b>296.36</b>	<b>23.57%</b>	<b>9,966.36</b>	<b>42.61%</b>
Prime Contractor's Disadvantaged Hours	76.00	1.85%	12.00	0.95%	2,524.50	10.79%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>76.00</b>	<b>1.85%</b>	<b>12.00</b>	<b>0.95%</b>	<b>2,524.50</b>	<b>10.79%</b>