



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C56872C1142 - Roof Replacement Project at Metro Divisions 11 and 22  
 (D/B)  
 C56872C1142

<b>Total Forecasted Project Hours:</b>	15,500.00	<b>Reporting Period: October 2020</b>
<b>Total Project Hours To Date:</b>	14,573.44	<b>From: 9/1/2020</b>
<b>Total Project Hours Percentage:</b>	94.02%	<b>To: 10/30/2020</b>

	Craft Hours Sep 01 – Sep 30	Percentage (%) Craft Hours Sep 01 – Sep 30	Craft Hours Oct 01 – Oct 30	Percentage (%) Craft Hours Oct 01 – Oct 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C56872C1142 RR- Div 11&22	0.00	0.00%	0.00	0.00%	2,350.67	16.13%
Local Targeted Workers - C56872C1142 RR Div 11&22	0.00	0.00%	0.00	0.00%	4,876.23	33.46%
<b>Economically Disadvantaged Area Hours Subtotal</b>	0.00	0.00%	0.00	0.00%	7,226.90	49.59%
Non-Targeted	0.00	0.00%	0.00	0.00%	7,346.54	50.41%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,573.44</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	0.00	0.00%	0.00	0.00%	5,067.58	34.77%
Journeyman	0.00	0.00%	0.00	0.00%	9,505.86	65.23%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,573.44</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	0.00	0.00%	0.00	0.00%	9,069.86	64.15%
Apprentice	0.00	0.00%	0.00	0.00%	5,067.58	35.85%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,137.44</b>	<b>100.00%</b>
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	0.00	0.00%	0.00	0.00%	407.17	2.79%
ASIAN	0.00	0.00%	0.00	0.00%	299.58	2.06%
CAUCASIAN	0.00	0.00%	0.00	0.00%	1,033.89	7.09%
HISPANIC	0.00	0.00%	0.00	0.00%	12,785.80	87.73%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	0.00	0.00%	47.00	0.32%
OTHER	0.00	0.00%	0.00	0.00%	0.00	0.00%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,573.44</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	0.00	0.00%	0.00	0.00%	14,411.86	98.89%
Female	0.00	0.00%	0.00	0.00%	161.58	1.11%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,573.44</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Total Hours	0.00	0.00%	0.00	0.00%	14,573.44	100.00%
<b>Total:</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>14,573.44</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	7,226.90	49.59%
<b>Total:</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>7,226.90</b>	<b>49.59%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	2,324.65	15.95%
<b>Total:</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>2,324.65</b>	<b>15.95%</b>