



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements  
 C49218C1161000

<b>Total Forecasted Project Hours:</b>	200,000.00	<b>Reporting Period: June 2020</b>
<b>Total Project Hours To Date:</b>	170,687.92	<b>From: 5/1/2020</b>
<b>Total Project Hours Percentage:</b>	85.34%	<b>To: 6/30/2020</b>

	Craft Hours May 01 – Jul 31	Percentage (%) Craft Hours May 01 – Jul 31	Craft Hours Jun 01 – Jun 30	Percentage (%) Craft Hours Jun 01 – Jun 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	379.50	10.72%	0.00	0.00%	32,567.78	19.08%
Fed Extremely Economically Disadvantaged	1,797.50	50.76%	0.00	0.00%	83,241.88	48.77%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>2,177.00</b>	<b>61.47%</b>	<b>0.00</b>	<b>0.00%</b>	<b>115,809.66</b>	<b>67.85%</b>
Non-Targeted	1,364.50	38.53%	0.00	0.00%	54,878.26	32.15%
<b>Total:</b>	<b>3,541.50</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>170,687.92</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	915.50	25.85%	0.00	0.00%	40,342.30	23.64%
Journeyman	2,626.00	74.15%	0.00	0.00%	130,345.62	76.36%
<b>Total:</b>	<b>3,541.50</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>170,687.92</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	2,161.00	70.24%	0.00	0.00%	121,014.37	75.00%
Apprentice	915.50	29.76%	0.00	0.00%	40,342.30	25.00%
<b>Total:</b>	<b>3,076.50</b>		<b>0.00</b>		<b>161,356.67</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	28.50	0.80%	0.00	0.00%	5,871.28	3.44%
ASIAN	0.00	0.00%	0.00	0.00%	2,700.31	1.58%
CAUCASIAN	657.00	18.55%	0.00	0.00%	28,741.77	16.84%
HISPANIC	2,635.00	74.40%	0.00	0.00%	117,211.36	68.67%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	139.35	0.08%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	0.00	0.00%	13,757.70	8.06%
OTHER	221.00	6.24%	0.00	0.00%	2,266.15	1.33%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>3,541.50</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>170,687.92</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	3,541.50	100.00%	0.00	0.00%	168,204.89	98.55%
Female	0.00	0.00%	0.00	0.00%	2,483.03	1.45%
<b>Total:</b>	<b>3,541.50</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>170,687.92</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	175.00	4.94%	0.00	0.00%	5,993.50	3.51%
Subcontractor's Total Hours	3,366.50	95.06%	0.00	0.00%	164,694.42	96.49%
<b>Total:</b>	<b>3,541.50</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>170,687.92</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	175.00	4.94%	0.00	0.00%	5,921.50	3.47%
Subcontractor's Targeted Hours	2,002.00	56.53%	0.00	0.00%	109,888.16	64.38%
<b>Total:</b>	<b>2,177.00</b>	<b>61.47%</b>	<b>0.00</b>	<b>0.00%</b>	<b>115,809.66</b>	<b>67.85%</b>
Prime Contractor's Disadvantaged Hours	103.00	2.91%	0.00	0.00%	3,864.50	2.26%

Subcontractor's Disadvantaged Hours	297.50	8.40%	0.00	0.00%	13,511.95	7.92%
<b>Total:</b>	<b>400.50</b>	<b>11.31%</b>	<b>0.00</b>	<b>0.00%</b>	<b>17,376.45</b>	<b>10.18%</b>