



**TARGETED WORKER SUMMARY REPORT  
C1043 - Universal City Pedestrian Bridge  
C1043**

<b>Total Forecasted Project Hours</b>	<b>110,000.00</b>					
<b>Total Project Hours to Date</b>	<b>108,035.59</b>				<b>Reporting Period: December 2016</b>	
<b>Total Project Hours Percentage</b>	<b>98.21 %</b>				<b>From: 12/1/2016 To: 12/31/2016</b>	
	<b>Craft Hours Nov 01 - Nov 30</b>	<b>Percentage (%) Craft Hours Nov 01 - Nov 30</b>	<b>Craft Hours Dec 01 - Dec 31</b>	<b>Percentage (%) Craft Hours Dec 01 - Dec 31</b>	<b>Cumulative Craft Hours To Date</b>	<b>Percentage (%) of Cumulative Hours</b>
<b>Targeted Worker Hours</b>						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.26%
Local Targeted Workers C1043	0.00	0.00%	0.00	0.00%	38,753.85	35.87%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>41,190.35</b>	<b>38.13%</b>
Non Targeted	0.00	0.00%	0.00	0.00%	66,845.24	61.87%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>108,035.59</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	0.00	0.00%	0.00	0.00%	80,755.34	74.75%
Apprentice	0.00	0.00%	0.00	0.00%	27,280.25	25.25%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>108,035.59</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	0.00	0.00%	0.00	0.00%	70,614.14	65.36%
Apprentice	0.00	0.00%	0.00	0.00%	27,280.25	27.87%
<b>Race / Ethnicity</b>						
African American		0.00%		0.00%	9,264.50	8.58%
Asian		0.00%		0.00%	4,477.50	4.14%
Caucasian		0.00%		0.00%	24,099.10	22.31%
Hispanic		0.00%		0.00%	66,672.69	61.71%
Native American		0.00%		0.00%	670.00	0.62%
Not Specified		0.00%		0.00%	1,267.00	1.17%
Other		0.00%		0.00%	1,576.80	1.46%
		0.00%		0.00%	8.00	0.01%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>108,035.59</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	0.00	0.00%	0.00	0.00%	1,701.00	1.57%
Male	0.00	0.00%	0.00	0.00%	106,334.59	98.43%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>108,035.59</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	45,885.00	42.47%
Subcontractor's Total Hours	0.00	0.00%	0.00	0.00%	62,150.59	57.53%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>108,035.59</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	18,356.75	16.99%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	22,833.60	21.14%
<b>Total</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>41,190.35</b>	<b>38.13%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	8,395.75	7.77%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	5,441.00	5.04%



**TARGETED WORKER SUMMARY REPORT**  
**C1043 - Universal City Pedestrian Bridge**  
**C1043**

Total	0.00	0.00%	0.00	0.00%	13,836.75	12.81%
-------	------	-------	------	-------	-----------	--------