

*Mobility. Environment. Community. Economy. Technology*



I-710 Corridor Project EIR/EIS

*metro.net*

# Engineering Status Report

presented to the

## Technical Advisory Committee

January 19, 2011



# Schedule

- Requests for Geometric changes and delays with the I-5 schedule resulted in impacts to the I-710 schedule
- New target for release of draft EIR/EIS is late Fall of 2011, pending:
  - Agency selection in February 2011 of variations of the Alternatives for environmental analysis and discussion in the EIR/EIS

# Tasks/Studies

## December/January

- Continued development of Geometric Alternatives Analysis/Refinements for Alternatives 6A and 6B
  - North End (Commerce/Vernon)
  - Freight Corridor interchange in South Gate
  - SCE transmission relocation
  - DWP transmission relocation
- Reviews of multiple design variations on-going
  - Caltrans
  - Cities
  - SCE / DWP / ACOE
  - Railroads

# Three Month Look Ahead

- Finalize Geometrics and Utility Relocation Concepts
  - Complete Agency and Stakeholder Reviews (January)
  - Select Alternatives for Environmental Analysis (February)
- Engineering Tech Studies
  - Initiate Revisions (March)
  - Integrate I-5 Analysis
- Coordination
  - FHWA
  - Caltrans
  - SCE/DWP
  - USACOE
  - Cities
  - Railroads
  - Oil Operators