



**TARGETED WORKER SUMMARY REPORT  
C1043 - Universal City Pedestrian Bridge  
C1043**

**FINAL**

<b>Total Forecasted Project Hours</b>	<b>109,020.00</b>					
<b>Total Project Hours to Date</b>	<b>109,020.84</b>				<b>Reporting Period: June 2017</b>	
<b>Total Project Hours Percentage</b>	<b>100.00 %</b>				<b>From: 6/1/2017 To: 6/30/2017</b>	
	<b>Craft Hours May 01 - May 31</b>	<b>Percentage (%) Craft Hours May 01 - May 31</b>	<b>Craft Hours Jun 01 - Jun 30</b>	<b>Percentage (%) Craft Hours Jun 01 - Jun 30</b>	<b>Cumulative Craft Hours To Date</b>	<b>Percentage (%) of Cumulative Hours</b>
<b>Targeted Worker Hours</b>						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.23%
Local Targeted Workers C1043	0.00	0.00%	0.00	0.00%	39,352.35	36.10%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>41,788.85</b>	<b>38.33%</b>
Non Targeted	0.00	0.00%	0.00	0.00%	67,231.99	61.67%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>109,020.84</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	0.00	0.00%	0.00	0.00%	81,898.59	75.12%
Apprentice	0.00	0.00%	0.00	0.00%	27,122.25	24.88%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>109,020.84</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	0.00	0.00%	0.00	0.00%	71,551.39	65.63%
Apprentice	0.00	0.00%	0.00	0.00%	27,122.25	27.49%
<b>Race / Ethnicity</b>						
African American		0.00%		0.00%	9,264.50	8.50%
Asian		0.00%		0.00%	4,477.50	4.11%
Caucasian		0.00%		0.00%	24,255.85	22.25%
Hispanic		0.00%		0.00%	67,365.44	61.79%
Native American		0.00%		0.00%	680.50	0.62%
Not Specified		0.00%		0.00%	1,385.00	1.27%
Other		0.00%		0.00%	1,584.05	1.45%
		0.00%		0.00%	8.00	0.01%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>109,020.84</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	0.00	0.00%	0.00	0.00%	1,713.00	1.57%
Male	0.00	0.00%	0.00	0.00%	107,307.84	98.43%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>109,020.84</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	46,103.00	42.29%
Subcontractor's Total Hours	0.00	0.00%	0.00	0.00%	62,917.84	57.71%
<b>Total</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00</b>	<b>100.00%</b>	<b>109,020.84</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	18,488.75	16.96%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	23,300.10	21.37%
<b>Total</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>41,788.85</b>	<b>38.33%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	8,408.75	7.71%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	5,268.50	4.83%



TARGETED WORKER SUMMARY REPORT  
C1043 - Universal City Pedestrian Bridge  
C1043

Total	0.00	0.00%	0.00	0.00%	13,677.25	12.55%
-------	------	-------	------	-------	-----------	--------