



**TARGETED WORKER SUMMARY REPORT**  
**Westside Subway Extension Exploratory Shaft Project**  
**C1034**

**SUMMARY**

Total Forecasted Project Hours	18,001.42	Reporting Period: <b>March-2014</b> From: 3/1/2014 To: 3/31/2014
Total Project Hours to Date	17,102.75	
Total Project Hours Percentage	95.01%	

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Feb 1-28	Percentage Craft Hours Feb 1-28	Craft Hours Mar 1-31	Percentage Craft Hours Mar 1-31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	881.50	33.67%	713.50	35.86%	6540.75	38.24%
Economically Disadvantaged Area Hours	318.00	12.15%	323.50	16.26%	2432.00	14.22%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>1199.50</b>	<b>45.82%</b>	<b>1037.00</b>	<b>52.12%</b>	<b>8972.75</b>	<b>* 52.46%</b>
Non Targeted Worker Hours	1418.50	54.18%	952.50	47.88%	8130.00	47.54%
<b>Total</b>	<b>2618.00</b>	<b>100.00%</b>	<b>1989.50</b>	<b>100.00%</b>	<b>17102.75</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	2618.00	100.00%	1989.50	100.00%	16923.75	98.95%
Apprentice					179.00	** 1.05%
<b>Total</b>	<b>2618.00</b>	<b>100.00%</b>	<b>1989.50</b>	<b>100.00%</b>	<b>17102.75</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	126.00	4.81%	87.50	4.40%	1978.25	11.57%
Asian						
Caucasian	462.50	17.67%	186.50	9.37%	4065.50	23.77%
Hispanic	921.00	35.18%	879.50	44.21%	5970.50	34.91%
Native American					215.50	1.26%
Other	1108.50	42.34%	836.00	42.02%	4873.00	28.49%
<b>Total</b>	<b>2618.00</b>	<b>100.00%</b>	<b>1989.50</b>	<b>100.00%</b>	<b>17102.75</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female					76.50	0.45%
Male	2618.00	100.00%	1989.50	100.00%	17026.25	99.55%
<b>Total</b>	<b>2618.00</b>	<b>100.00%</b>	<b>1989.50</b>	<b>100.00%</b>	<b>17102.75</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1398.50	53.42%	1220.50	61.35%	9421.25	55.09%
Subcontractor's Total Hours	1219.50	46.58%	769.00	38.65%	7681.50	44.91%
<b>Total</b>	<b>2618.00</b>	<b>100.00%</b>	<b>1989.50</b>	<b>100.00%</b>	<b>17102.75</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	747.50	28.55%	669.00	33.63%	5286.75	30.91%
Subcontractor's Targeted Hours	452.00	17.27%	368.00	18.49%	3686.00	21.55%
<b>Total</b>	<b>1199.50</b>	<b>45.82%</b>	<b>1037.00</b>	<b>52.12%</b>	<b>8972.75</b>	<b>52.46%</b>
Prime Contractor's Disadvantaged Hours	118.00	4.51%	87.50	4.40%	1946.75	11.38%
Subcontractor's Disadvantaged Hours						
<b>Total</b>	<b>118.00</b>	<b>4.51%</b>	<b>87.50</b>	<b>4.40%</b>	<b>1946.75</b>	<b>*** 11.38%</b>

Contractors are responsible for the accuracy of report data submitted and shall verify that calculations are correct in each field.

4/11/2014 3:43 PM