



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw-LAX advanced utility relocations - C0990**

**SUMMARY**

Total Forecasted Project Hours	35,000	Reporting Period: <b>December-2013</b> From: 12/1/2013 To: 12/31/2013
Total Project Hours to Date	34,626	
Total Project Hours Percentage	99%	

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours November 1-30	Percentage Craft Hours November 1-30	Craft Hours December 1-31	Percentage Craft Hours December 1-31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	1,197.00	45.28%	1,633.00	46.48%	15,705.30	45.36%
Economically Disadvantaged Area Hours	391.50	14.81%	576.00	16.40%	4,411.75	12.74%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>1,588.50</b>	<b>60.09%</b>	<b>2,209.00</b>	<b>62.88%</b>	<b>20,117.05</b>	<b>* 58.10%</b>
Non Targeted Worker Hours	1,055.25	39.91%	1,304.00	37.12%	14,509.11	41.90%
<b>Total</b>	<b>2,643.75</b>	<b>100.00%</b>	<b>3,513.00</b>	<b>100.00%</b>	<b>34,626.16</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	2,358.75	89.22%	3,075.00	87.53%	31,400.66	90.68%
Apprentice	285.00	10.78%	438.00	12.47%	3,225.50	** 9.32%
<b>Total</b>	<b>2,643.75</b>	<b>100.00%</b>	<b>3,513.00</b>	<b>100.00%</b>	<b>34,626.16</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	571.50	21.62%	678.00	19.30%	4,708.00	13.60%
Asian	-		-		8.00	0.02%
Caucasian	461.50	17.46%	706.50	20.11%	8,596.25	24.83%
Hispanic	1,610.75	60.93%	2,128.50	60.59%	21,305.91	61.53%
Native American	-		-		8.00	0.02%
Other	-		-		-	
<b>Total</b>	<b>2,643.75</b>	<b>100.00%</b>	<b>3,513.00</b>	<b>100.00%</b>	<b>34,626.16</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	-		-		323.00	0.93%
Male	2,643.75	100.00%	3,513.00	100.00%	34,303.16	99.07%
<b>Total</b>	<b>2,643.75</b>	<b>100.00%</b>	<b>3,513.00</b>	<b>100.00%</b>	<b>34,626.16</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,486.00	94.03%	3,254.50	92.64%	32,141.00	92.82%
Subcontractor's Total Hours	157.75	5.97%	258.50	7.36%	2,485.16	7.18%
<b>Total</b>	<b>2,643.75</b>	<b>100.00%</b>	<b>3,513.00</b>	<b>100.00%</b>	<b>34,626.16</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,509.00	57.08%	2,024.50	57.63%	18,857.75	54.46%
Subcontractor's Targeted Hours	79.50	3.01%	184.50	5.25%	1,259.30	3.64%
<b>Total</b>	<b>1,588.50</b>	<b>60.09%</b>	<b>2,209.00</b>	<b>62.88%</b>	<b>20,117.05</b>	<b>58.10%</b>
Prime Contractor's Disadvantaged Hours	152.00	5.75%	144.50	4.11%	4,729.50	13.66%
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>152.00</b>	<b>5.75%</b>	<b>144.50</b>	<b>4.11%</b>	<b>4,729.50</b>	<b>*** 13.66%</b>