



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw-LAX advanced utility relocations - C0990**

**SUMMARY**

Total Forecasted Project Hours	63,000	Reporting Period: <b>April-2014</b> From: 4/1/2014 to 4/30/2014
Total Project Hours to Date	52,056	
Total Project Hours Percentage	83%	

Project Labor Agreement Goals: * 40% Economically Disadvantaged Area - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours March 1-31	Percentage Craft Hours March 1-31	Craft Hours April 1-30	Percentage Craft Hours April 2014	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	1,204.75	31.22%	1,677.50	32.30%	21,867.55	42.01%
Economically Disadvantaged Area Hours	1,167.00	30.24%	1,942.00	37.39%	9,532.75	18.31%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>2,371.75</b>	<b>61.46%</b>	<b>3,619.50</b>	<b>69.69%</b>	<b>31,400.30</b>	<b>* 60.32%</b>
Non Targeted Worker Hours	1,487.50	38.54%	1,574.00	30.31%	20,655.36	39.68%
<b>Total</b>	<b>3,859.25</b>	<b>100.00%</b>	<b>5,193.50</b>	<b>100.00%</b>	<b>52,055.66</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	3,419.25	88.60%	4,609.50	88.76%	46,679.16	89.67%
Apprentice	440.00	11.40%	584.00	11.24%	5,376.50	** 10.33%
<b>Total</b>	<b>3,859.25</b>	<b>100.00%</b>	<b>5,193.50</b>	<b>100.00%</b>	<b>52,055.66</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	318.00	8.24%	452.50	8.71%	6,371.50	12.24%
Asian	-		-		8.00	0.02%
Caucasian	1,053.50	27.30%	800.50	15.41%	12,402.75	23.83%
Hispanic	2,487.75	64.46%	3,940.50	75.87%	33,265.41	63.90%
Native American	-		-		8.00	0.02%
Other	-		-		-	
<b>Total</b>	<b>3,859.25</b>	<b>100.00%</b>	<b>5,193.50</b>	<b>100.00%</b>	<b>52,055.66</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	-		-		323.00	0.62%
Male	3,859.25	100.00%	5,193.50	100.00%	51,732.66	99.38%
<b>Total</b>	<b>3,859.25</b>	<b>100.00%</b>	<b>5,193.50</b>	<b>100.00%</b>	<b>52,055.66</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	3,514.50	91.07%	4,761.50	91.68%	48,021.00	92.25%
Subcontractor's Total Hours	344.75	8.93%	432.00	8.32%	4,034.66	7.75%
<b>Total</b>	<b>3,859.25</b>	<b>100.00%</b>	<b>5,193.50</b>	<b>100.00%</b>	<b>52,055.66</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	2,104.00	54.52%	3,288.00	63.31%	28,981.75	55.67%
Subcontractor's Targeted Hours	267.75	6.94%	331.50	6.38%	2,418.55	4.65%
<b>Total</b>	<b>2,371.75</b>	<b>61.46%</b>	<b>3,619.50</b>	<b>69.69%</b>	<b>31,400.30</b>	<b>60.32%</b>
Prime Contractor's Disadvantaged Hours	771.00	19.98%	916.00	17.64%	7,604.00	14.61%
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>771.00</b>	<b>19.98%</b>	<b>916.00</b>	<b>17.64%</b>	<b>7,604.00</b>	<b>*** 14.61%</b>