



TARGETED WORKER SUMMARY REPORT
Crenshaw-LAX advanced utility relocations - C0990

SUMMARY

Total Forecasted Project Hours	61,708	Reporting Period: October-2014 FINAL From: 10/1/2014 to 10/31/2014
Total Project Hours to Date	61,708	
Total Project Hours Percentage	100%	

Project Labor Agreement *40% Economically Disadvantaged Areas - National Targeted Workers **20% Apprentices ***10% Disadvantaged Workers	Craft Hours September 1-30	Percentage Craft Hours September 1-30	Craft Hours October 1-31	Percentage Craft Hours October 1-31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	474.00	60.23%	-		25,407.51	41.17%
Economically Disadvantaged Area Hours	41.50	5.27%	-		12,485.00	20.23%
<i>Economically Disadvantaged Area Hours Subtotal</i>	515.50	65.50%	-		37,892.51	61.41%
Non Targeted Worker Hours	271.50	34.50%	-		23,815.75	38.59%
Total	787.00	100.00%	-		61,708.26	100.00%

Craft level Breakdown						
Journeyman	652.00	82.85%	-		55,719.01	90.29%
Apprentice	135.00	17.15%	-		5,989.25	9.71%
Total	787.00	100.00%	-		61,708.26	100.00%

Race/Ethnicity						
African-American	-		-		7,198.25	11.66%
Asian	-		-		8.00	0.01%
Caucasian	87.50	11.12%	-		13,587.25	22.02%
Hispanic	699.50	88.88%	-		40,906.76	66.29%
Native American	-		-		8.00	0.01%
Other	-		-		-	
Total	787.00	100.00%	-		61,708.26	100.00%

Gender Breakdown						
Female	-		-		323.00	0.52%
Male	787.00	100.00%	-		61,385.26	99.48%
Total	787.00	100.00%	-		61,708.26	100.00%

Contractor Breakdown						
Prime Contractor's Total Hours	787.00	100.00%	-		56,585.00	91.70%
Subcontractor's Total Hours	-		-		5,123.26	8.30%
Total	787.00	100.00%	-		61,708.26	100.00%
Prime Contractor's Targeted Hours	515.50	65.50%	-		34,629.50	56.12%
Subcontractor's Targeted Hours	-		-		3,263.01	5.29%
Total	515.50	65.50%	-		37,892.51	61.41%
Prime Contractor's Disadvantaged Hours	253.00	32.15%	-		13,008.50	21.08%
Subcontractor's Disadvantaged Hours	-		-		-	
Total	253.00	32.15%	-		13,008.50	21.08%