



TARGETED WORKER SUMMARY REPORT

C0991 - Division 16: Southwestern Yard Design/Build

C0991

Total Forecasted Project Hours		599,709.00				
Total Project Hours to Date		582,142.82		Reporting Period: CUSTOM		
Total Project Hours Percentage		97.07 %		From: 11/26/2018 To: 12/25/2018		
	Craft Hours Oct 26 - Nov 25	Percentage (%) Craft Hours Oct 26 - Nov 25	Craft Hours Nov 26 - Dec 25	Percentage (%) Craft Hours Nov 26 - Dec 25	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers - C0991 Southwestern Yard	2,202.50	6.65%	694.75	6.02%	44,134.82	7.58%
Local Targeted Workers - C0991 Southwestern Yard	15,240.61	46.01%	5,386.25	46.69%	242,603.39	41.67%
Economically Disadvantaged Area Hours SubTotal	17,443.11	52.66%	6,081.00	52.71%	286,738.21	49.26%
Non Targeted	15,682.65	47.34%	5,454.75	47.29%	295,404.61	50.74%
Total	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Craft Level Breakdown						
Journeyman	22,274.33	67.24%	8,304.25	71.99%	433,408.59	74.45%
Apprentice	10,851.43	32.76%	3,231.50	28.01%	148,734.23	25.55%
Total	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	17,880.58	62.23%	6,756.25	67.65%	359,760.64	70.75%
Apprentice	10,851.43	37.77%	3,231.50	32.35%	148,734.23	29.25%
Total	28,732.01		9,987.75		508,494.87	
Race / Ethnicity						
African American	1,337.00	4.04%	412.50	3.58%	36,615.67	6.29%
Asian	637.50	1.92%	187.00	1.62%	7,163.24	1.23%
Caucasian	4,600.25	13.89%	1,920.25	16.65%	111,655.83	19.18%
Hispanic	15,700.51	47.40%	6,074.50	52.66%	309,934.92	53.24%
Native American	8.00	0.02%		0.00%	1,192.00	0.20%
Not Specified	10,266.50	30.99%	2,761.00	23.93%	103,386.31	17.76%
Other	326.00	0.98%	126.50	1.10%	10,006.35	1.72%
	250.00	0.75%	54.00	0.47%	2,188.50	0.38%
Total	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Gender Breakdown						
Female	1,482.00	4.47%	418.50	3.63%	23,324.08	4.01%
Male	31,643.76	95.53%	11,117.25	96.37%	558,818.74	95.99%
Total	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Total Hours	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Total	33,125.76	100.00%	11,535.75	100.00%	582,142.82	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Targeted Hours	17,443.11	52.66%	6,081.00	52.71%	286,738.21	49.26%
Total	17,443.11	52.66%	6,081.00	52.71%	286,738.21	49.26%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	2,518.50	7.60%	774.50	6.71%	59,667.39	10.25%



TARGETED WORKER SUMMARY REPORT

C0991 - Division 16: Southwestern Yard Design/Build

C0991

Total	2,518.50	7.60%	774.50	6.71%	59,667.39	10.25%
--------------	-----------------	-------	---------------	-------	------------------	--------