



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw-LAX advanced utility relocations - C0990**

**SUMMARY**

Total Forecasted Project Hours	11,685					
Total Project Hours to Date	2,546					
Total Project Hours Percentage	22%					
				Reporting Period: <b>February-2013</b>		
				From: 2/1/2013	To: 2/28/2013	

Project Labor Agreement Goals: *40% Economically Disadvantaged Areas - National Targeted Workers **20% Apprentices ***10% Disadvantaged Workers	Craft Hours Jan. 1 - 31	Percentage Craft Hours Jan. 1 - 31	Craft Hours Feb. 1 - 28	Percentage Craft Hours Feb. 1 - 28	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	282.50	41.30%	553.00	53.33%	1,068.50	41.97%
Economically Disadvantaged Area Hours	113.50	16.59%	69.00	6.65%	449.00	17.64%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>396.00</b>	<b>57.89%</b>	<b>622.00</b>	<b>59.98%</b>	<b>1,517.50</b>	<b>*59.61%</b>
Non Targeted Worker Hours	288.00	42.11%	415.00	40.02%	1,028.25	40.39%
<b>Total</b>	<b>684.00</b>	<b>100.00%</b>	<b>1,037.00</b>	<b>100.00%</b>	<b>2,545.75</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	581.50	85.01%	871.00	83.99%	2,191.25	86.07%
Apprentice	102.50	14.99%	166.00	16.01%	354.50	**13.93%
<b>Total</b>	<b>684.00</b>	<b>100.00%</b>	<b>1,037.00</b>	<b>100.00%</b>	<b>2,545.75</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	40.00	5.85%	108.00	10.41%	148.00	5.81%
Asian	-		-		-	
Caucasian	232.00	33.92%	290.00	27.97%	574.00	22.55%
Hispanic	404.00	59.06%	639.00	61.62%	1,815.75	71.32%
Native American	8.00	1.17%	-		8.00	0.31%
Other	-		-		-	
<b>Total</b>	<b>684.00</b>	<b>100.00%</b>	<b>1,037.00</b>	<b>100.00%</b>	<b>2,545.75</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	-		-		-	
Male	684.00	100.00%	1,037.00	100.00%	2,545.75	100.00%
<b>Total</b>	<b>684.00</b>	<b>100.00%</b>	<b>1,037.00</b>	<b>100.00%</b>	<b>2,545.75</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	491.00	71.78%	1,006.00	97.01%	1,993.75	78.32%
Subcontractor's Total Hours	193.00	28.22%	31.00	2.99%	552.00	21.68%
<b>Total</b>	<b>684.00</b>	<b>100.00%</b>	<b>1,037.00</b>	<b>100.00%</b>	<b>2,545.75</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	319.00	46.64%	618.00	59.59%	1,175.50	46.17%
Subcontractor's Targeted Hours	77.00	11.26%	4.00	0.39%	342.00	13.43%
<b>Total</b>	<b>396.00</b>	<b>57.89%</b>	<b>622.00</b>	<b>59.98%</b>	<b>1,517.50</b>	<b>59.61%</b>
Prime Contractor's Disadvantaged Hours	106.00	15.50%	106.00	10.22%	297.00	11.67%
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>106.00</b>	<b>15.50%</b>	<b>106.00</b>	<b>10.22%</b>	<b>297.00</b>	<b>***11.67%</b>