



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw-LAX advanced utility relocations - C0990**

**SUMMARY**

Total Forecasted Project Hours	18,232	Reporting Period: <b>June-2013</b> From: 6/1/2013	To: 6/30/2013
Total Project Hours to Date	13,881		
Total Project Hours Percentage	76%		

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours May 1- 31	Percentage Craft Hours May. 1- 31	Craft Hours June 1-30	Percentage Craft Hours June 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	2,260.00	52.34%	1,233.50	42.32%	6,788.80	48.91%
Economically Disadvantaged Area Hours	393.75	9.12%	443.50	15.22%	1,296.75	9.34%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>2,653.75</b>	<b>61.46%</b>	<b>1,677.00</b>	<b>57.54%</b>	<b>8,085.55</b>	<b>* 58.25%</b>
Non Targeted Worker Hours	1,664.00	38.54%	1,237.50	42.46%	5,795.00	41.75%
<b>Total</b>	<b>4,317.75</b>	<b>100.00%</b>	<b>2,914.50</b>	<b>100.00%</b>	<b>13,880.55</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	3,674.25	85.10%	2,747.50	94.27%	12,323.05	88.78%
Apprentice	643.50	14.90%	167.00	5.73%	1,557.50	<b>** 11.22%</b>
<b>Total</b>	<b>4,317.75</b>	<b>100.00%</b>	<b>2,914.50</b>	<b>100.00%</b>	<b>13,880.55</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	488.00	11.30%	226.50	7.77%	1,202.00	8.66%
Asian	-		-		-	
Caucasian	1,262.50	29.24%	843.50	28.94%	4,249.00	30.61%
Hispanic	2,567.25	59.46%	1,844.50	63.29%	8,421.55	60.67%
Native American	-		-		8.00	0.06%
Other	-		-		-	
<b>Total</b>	<b>4,317.75</b>	<b>100.00%</b>	<b>2,914.50</b>	<b>100.00%</b>	<b>13,880.55</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	180.00	4.17%	105.00	3.60%	315.00	2.27%
Male	4,137.75	95.83%	2,809.50	96.40%	13,565.55	97.73%
<b>Total</b>	<b>4,317.75</b>	<b>100.00%</b>	<b>2,914.50</b>	<b>100.00%</b>	<b>13,880.55</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	3,907.50	90.50%	2,788.00	95.66%	12,152.00	87.55%
Subcontractor's Total Hours	410.25	9.50%	126.50	4.34%	1,728.55	12.45%
<b>Total</b>	<b>4,317.75</b>	<b>100.00%</b>	<b>2,914.50</b>	<b>100.00%</b>	<b>13,880.55</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	2,500.50	57.91%	1,599.50	54.88%	7,236.75	52.14%
Subcontractor's Targeted Hours	153.25	3.55%	77.50	2.66%	848.80	6.12%
<b>Total</b>	<b>2,653.75</b>	<b>61.46%</b>	<b>1,677.00</b>	<b>57.54%</b>	<b>8,085.55</b>	<b>58.25%</b>
Prime Contractor's Disadvantaged Hours	808.50	18.73%	698.00	23.95%	2,759.50	19.88%
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>808.50</b>	<b>18.73%</b>	<b>698.00</b>	<b>23.95%</b>	<b>2,759.50</b>	<b>*** 19.88%</b>

Contractors are responsible for the accuracy of report data submitted and shall verify that calculations are correct in each field.

7/12/2013 1:25 PM