



**TARGETED WORKER SUMMARY REPORT**  
**Westside Subway Extension Exploratory Shaft Project**  
**C1034**

**SUMMARY**

Total Forecasted Project Hours	9,136.00	Reporting Period: <b>September-2013</b> From: 9/1/2013 To: 9/30/2013
Total Project Hours to Date	5,199.50	
Total Project Hours Percentage	56.91%	

Project Labor Agreement Goals * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Aug 1-31	Percentage Craft Hours Aug 1-31	Craft Hours Sep 1-30	Percentage Craft Hours Sep 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	239.00	18.79%	136.50	36.99%	1609.00	30.95%
Economically Disadvantaged Area Hours	275.00	21.62%	66.50	18.02%	626.50	12.05%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>514.00</b>	<b>40.41%</b>	<b>203.00</b>	<b>55.01%</b>	<b>2235.50</b>	<b>* 42.99%</b>
Non Targeted Worker Hours	758.00	59.59%	166.00	44.99%	2964.00	57.01%
<b>Total</b>	<b>1272.00</b>	<b>100.00%</b>	<b>369.00</b>	<b>100.00%</b>	<b>5199.50</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	1272.00	100.00%	369.00	100.00%	5199.50	100.00%
Apprentice						**
<b>Total</b>	<b>1272.00</b>	<b>100.00%</b>	<b>369.00</b>	<b>100.00%</b>	<b>5199.50</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	149.50	11.75%	96.00	26.02%	891.00	17.14%
Asian						
Caucasian	583.50	45.87%	190.50	51.62%	2275.50	43.76%
Hispanic	386.50	30.39%	61.50	16.67%	1632.00	31.39%
Native American					215.50	4.14%
Other	152.50	11.99%	21.00	5.69%	185.50	3.57%
<b>Total</b>	<b>1272.00</b>	<b>100.00%</b>	<b>369.00</b>	<b>100.00%</b>	<b>5199.50</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female						
Male	1272.00	100.00%	369.00	100.00%	5199.50	100.000%
<b>Total</b>	<b>1272.00</b>	<b>100.00%</b>	<b>369.00</b>	<b>100.00%</b>	<b>5199.50</b>	<b>100.000%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	302.00	23.74%	202.00	54.74%	2109.50	40.57%
Subcontractor's Total Hours	970.00	76.26%	167.00	45.26%	3090.00	59.43%
<b>Total</b>	<b>1272.00</b>	<b>100.00%</b>	<b>369.00</b>	<b>100.00%</b>	<b>5199.50</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	149.50	11.75%	96.00	26.02%	836.50	16.09%
Subcontractor's Targeted Hours	364.50	28.66%	107.00	28.99%	1399.00	26.90%
<b>Total</b>	<b>514.00</b>	<b>40.41%</b>	<b>203.00</b>	<b>55.01%</b>	<b>2235.50</b>	<b>42.99%</b>
Prime Contractor's Disadvantaged Hours	149.50	11.75%	96.00	26.02%	811.50	15.61%
Subcontractor's Disadvantaged Hours						
<b>Total</b>	<b>149.50</b>	<b>11.75%</b>	<b>96.00</b>	<b>26.02%</b>	<b>811.50</b>	<b>*** 15.61%</b>