



TARGETED WORKER SUMMARY REPORT

SUMMARY

Skanska

C1013R MRL/MOL North Hollywood Station West Entrance

Total Forecasted Project Hours	74,000.00					
Total Project Hours to Date	59,764.25					
Total Project Hours Percentage	80.76%					
		Reporting Period: April-2016				
		From: 3/26/2016		To: 4/25/2016		
Number of Workers		5	12	236		
Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours February 26 - March 25, 2016	Percentage Craft Hours February 26 - March 25, 2016	Craft Hours March 26 - April 25, 2016	Percentage Craft Hours March 26 - April 25, 2016	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	1,704.00	48.73%	1,767.80	44.28%	27,842.35	46.59%
Economically Disadvantaged Area Hours	241.00	6.89%	376.60	9.43%	8,115.00	13.58%
<i>Economically Disadvantaged Area Hours Subtotal</i>	1,945.00	55.62%	2,144.40	53.71%	35,957.35	* 60.17%
Non Targeted Worker Hours	1,552.00	44.38%	1,848.10	46.29%	23,806.90	39.83%
Total	3,497.00	100.00%	3,992.50	100.00%	59,764.25	100.00%
Craft level Breakdown						
Journeyman	2,611.00	74.66%	3,038.00	76.09%	45,677.75	76.43%
Apprentice	886.00	25.34%	954.50	23.91%	14,086.50	23.57%
	3,497.00	100.00%	3,992.50	100.00%	59,764.25	100.00%
Non Apprenticable Hours					801.20	1.34%
Total	3,497.00	25.34%	3,992.50	23.91%	58,963.05	** 23.89%
Race/Ethnicity						
African-American	546.00	15.61%	450.00	11.27%	7,771.00	13.00%
Asian	-		-		16.00	0.03%
Caucasian	1,009.00	28.85%	784.50	19.65%	16,260.25	27.21%
Hispanic	1,684.00	48.16%	2,641.50	66.16%	32,431.00	54.26%
Native American	27.00	0.77%	-		848.00	1.42%
Other	231.00	6.61%	116.50	2.92%	2,438.00	4.08%
Total	3,497.00	100.00%	3,992.50	100.00%	59,764.25	100.00%
Gender Breakdown						
Female	305.00	8.72%	281.50	7.05%	5,691.50	9.52%
Male	3,192.00	91.28%	3,711.00	92.95%	54,072.75	90.48%
Total	3,497.00	100.00%	3,992.50	100.00%	59,764.25	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	2,169.00	62.02%	2,171.50	54.39%	40,794.00	68.26%
Subcontractor's Total Hours	1,328.00	37.98%	1,821.00	45.61%	18,970.25	31.74%
Total	3,497.00	100.00%	3,992.50	100.00%	59,764.25	100.00%
Prime Contractor's Targeted Hours	1,562.00	44.67%	1,346.00	33.71%	29,780.50	49.83%
Subcontractor's Targeted Hours	383.00	10.95%	798.40	20.00%	6,176.85	10.34%
Total	1,945.00	55.62%	2,144.40	53.71%	35,957.35	60.17%
Prime Contractor's Disadvantaged Hours	461.00	13.18%	252.50	6.32%	9,817.50	16.43%
Subcontractor's Disadvantaged Hours	68.00	1.94%	217.00	5.44%	1,506.00	2.52%
Total	529.00	15.13%	469.50	11.76%	11,323.50	*** 18.95%