



**TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043**

Total Forecasted Project Hours	110,000.00					
Total Project Hours to Date	108,035.59				Reporting Period: November 2016	
Total Project Hours Percentage	98.21 %				From: 11/1/2016 To: 11/30/2016	
	Craft Hours	Percentage (%)	Craft Hours	Percentage (%)	Cumulative Craft	Percentage (%) of
	Oct 01 - Oct 31	Craft Hours	Oct 01 - Oct 31	Craft Hours	Hours To Date	Cumulative Hours
			Nov 01 - Nov 30	Nov 01 - Nov 30		
Targeted Worker Hours						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.26%
Local Targeted Workers C1043	26.00	34.90%	0.00	0.00%	38,753.85	35.87%
<i>Economically Disadvantaged Area Hours SubTotal</i>	26.00	34.90%	0.00	0.00%	41,190.35	38.13%
Non Targeted	48.50	65.10%	0.00	0.00%	66,845.24	61.87%
Total	74.50	100.00%	0.00	100.00%	108,035.59	100.00%
Craft Level Breakdown						
Journeyman	52.50	70.47%	0.00	0.00%	80,755.34	74.75%
Apprentice	22.00	29.53%	0.00	0.00%	27,280.25	25.25%
Total	74.50	100.00%	0.00	100.00%	108,035.59	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	36.50	48.99%	0.00	0.00%	70,614.14	65.36%
Apprentice	22.00	37.61%	0.00	0.00%	27,280.25	27.87%
Race / Ethnicity						
African American		0.00%		0.00%	9,264.50	8.58%
Asian		0.00%		0.00%	4,477.50	4.14%
Caucasian	24.00	32.21%		0.00%	24,099.10	22.31%
Hispanic	50.50	67.79%		0.00%	66,672.69	61.71%
Native American		0.00%		0.00%	670.00	0.62%
Not Specified		0.00%		0.00%	1,267.00	1.17%
Other		0.00%		0.00%	1,576.80	1.46%
		0.00%		0.00%	8.00	0.01%
Total	74.50	100.00%	0.00	100.00%	108,035.59	100.00%
Gender Breakdown						
Female	0.00	0.00%	0.00	0.00%	1,701.00	1.57%
Male	74.50	100.00%	0.00	0.00%	106,334.59	98.43%
Total	74.50	100.00%	0.00	100.00%	108,035.59	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	34.50	46.31%	0.00	0.00%	45,885.00	42.47%
Subcontractor's Total Hours	40.00	53.69%	0.00	0.00%	62,150.59	57.53%
Total	74.50	100.00%	0.00	100.00%	108,035.59	100.00%
Prime Contractor's Targeted Hours	10.00	13.42%	0.00	0.00%	18,356.75	16.99%
Subcontractor's Targeted Hours	16.00	21.48%	0.00	0.00%	22,833.60	21.14%
Total	26.00	34.90%	0.00	0.00%	41,190.35	38.13%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	8,395.75	7.77%
Subcontractor's Disadvantaged Hours	16.00	21.48%	0.00	0.00%	5,441.00	5.04%



TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043

Total	16.00	21.48%	0.00	0.00%	13,836.75	12.81%
-------	-------	--------	------	-------	-----------	--------