



TARGETED WORKER SUMMARY REPORT
C1110 - Patsouras Plaza Privately-Owned Vehicle Relocation, Pavers, and Storm Drain Repair
C1110

Total Forecasted Project Hours	10,063.00					
Total Project Hours to Date	9,217.25				Reporting Period: August 2016	
Total Project Hours Percentage	91.60 %				From: 8/1/2016 To: 8/27/2016	
	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Craft Hours Aug 01 - Aug 27	Percentage (%) Craft Hours Aug 01 - Aug 27	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers - C1110 Patsao POV, Repairs	672.00	19.16%	346.00	22.03%	1,894.00	20.55%
Local Targeted Workers - C1110 Patsao POV, Repairs	2,057.00	58.65%	1,125.50	71.67%	4,932.00	53.51%
Economically Disadvantaged Area Hours SubTotal	2,729.00	77.80%	1,471.50	93.70%	6,826.00	74.06%
Non Targeted	778.50	22.20%	99.00	6.30%	2,391.25	25.94%
Total	3,507.50	100.00%	1,570.50	100.00%	9,217.25	100.00%
Craft Level Breakdown						
Journeyman	2,537.50	72.34%	1,098.00	69.91%	6,896.25	74.82%
Apprentice	970.00	27.66%	472.50	30.09%	2,321.00	25.18%
Total	3,507.50	100.00%	1,570.50	100.00%	9,217.25	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	2,537.50	72.34%	1,098.00	69.91%	6,896.25	74.82%
Apprentice	970.00	27.66%	472.50	30.09%	2,321.00	25.18%
Race / Ethnicity						
African American	322.50	9.19%	180.50	11.49%	1,200.00	13.02%
Asian	13.00	0.37%		0.00%	41.00	0.44%
Caucasian	158.50	4.52%	34.00	2.16%	430.50	4.67%
Hispanic	2,981.50	85.00%	1,356.00	86.34%	7,494.50	81.31%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	32.00	0.91%		0.00%	44.75	0.49%
Other		0.00%		0.00%	6.50	0.07%
Total	3,507.50	100.00%	1,570.50	100.00%	9,217.25	100.00%
Gender Breakdown						
Female	224.00	6.39%	67.00	4.27%	291.00	3.16%
Male	3,283.50	93.61%	1,503.50	95.73%	8,926.25	96.84%
Total	3,507.50	100.00%	1,570.50	100.00%	9,217.25	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1,076.00	30.68%	1,122.50	71.47%	3,698.00	40.12%
Subcontractor's Total Hours	2,431.50	69.32%	448.00	28.53%	5,519.25	59.88%
Total	3,507.50	100.00%	1,570.50	100.00%	9,217.25	100.00%
Prime Contractor's Targeted Hours	1,076.00	30.68%	1,122.50	71.47%	3,604.00	39.10%
Subcontractor's Targeted Hours	1,653.00	47.13%	349.00	22.22%	3,222.00	34.96%
Total	2,729.00	77.80%	1,471.50	93.70%	6,826.00	74.06%
Prime Contractor's Disadvantaged Hours	811.50	23.14%	656.00	41.77%	2,677.00	29.04%
Subcontractor's Disadvantaged Hours	746.00	21.27%	56.00	3.57%	1,200.50	13.02%
Total	1,557.50	44.40%	712.00	45.34%	3,877.50	42.07%