



**TARGETED WORKER SUMMARY REPORT
METRO BLUE LINE REFURBISHMENT
C1021R**

SUMMARY

Total Forecasted Project Hours	73,850.00					
Total Project Hours to Date	10,107.50					
Total Project Hours Percentage	14%					
		Reporting Period: October-2014				
		From: 10/1/2014		To: 10/31/2014		

	Number of Workers	19	94	113		
--	-------------------	----	----	-----	--	--

Project Labor Agreement Goals: * 40% Local Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Sep 1-30	Percentage Craft Hours Sep 1-30	Craft Hours Oct 1-31	Percentage Craft Hours Oct 1-31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Local Targeted Workers						
Community Area Residents	94.00	36.15%	2,592.50	26.33%	2,686.50	26.58%
Local Residents	22.00	8.46%	2,082.00	21.14%	2,104.00	20.82%
Local targeted Worker Hours Subtotal	116.00	44.62%	4,674.50	47.47%	4,790.50	* 47.40%
Non Targeted Worker Hours	144.00	55.38%	5,173.00	52.53%	5,317.00	52.60%
Total	260.00	100.00%	9,847.50	100.00%	10,107.50	100.00%

Craft level Breakdown						
Journeyman	252.00	96.92%	6,797.50	69.03%	7,049.50	69.75%
Apprentice	8.00	3.08%	3,050.00	30.97%	3,058.00	** 30.25%
Total	260.00	100.00%	9,847.50	100.00%	10,107.50	100.00%

Race/Ethnicity						
African-American	106.00	40.77%	1,193.00	12.11%	1,299.00	12.85%
Asian	-		78.00	0.79%	78.00	0.77%
Caucasian	38.00	14.62%	2,489.00	25.28%	2,527.00	25.00%
Hispanic	116.00	44.62%	6,087.50	61.82%	6,203.50	61.38%
Native American	-		-		-	
Other	-		-		-	
Total	260.00	100.00%	9,847.50	100.00%	10,107.50	100.00%

Gender Breakdown						
Female	-		46.00	0.47%	46.00	0.46%
Male	260.00	100.00%	9,801.50	99.53%	10,061.50	99.54%
Total	260.00	100.00%	9,847.50	100.00%	10,107.50	100.00%

Contractor Breakdown						
Prime Contractor's Total Hours	260.00	100.00%	2,145.00	21.78%	2,405.00	23.79%
Subcontractor's Total Hours	-		7,702.50	78.22%	7,702.50	76.21%
Total	260.00	100.00%	9,847.50	100.00%	10,107.50	100.00%
Prime Contractor's Targeted Hours	116.00	44.62%	1,206.00	12.25%	1,322.00	13.08%
Subcontractor's Targeted Hours	-		3,468.50	35.22%	3,468.50	34.32%
Total	116.00	44.62%	4,674.50	47.47%	4,790.50	47.40%
Prime Contractor's Disadvantaged Hours	-		-		-	
Subcontractor's Disadvantaged Hours	-		-		-	
Total	-	0.00%	-	0.00%	-	*** 0.00%

Contractors are responsible for the accuracy of report data submitted and shall verify that calculations are correct in each field.

12/18/2014 12:16 PM