



**TARGETED WORKER SUMMARY REPORT  
METRO BLUE LINE REFURBISHMENT  
C1021R**

**SUMMARY**

Total Forecasted Project Hours	73,850.00					
Total Project Hours to Date	12,266.50					
Total Project Hours Percentage	17%					
		Reporting Period: <b>November-2014</b>				
		From: 11/1/2014		To: 11/30/2014		

	Number of Workers	94	18	131		
--	-------------------	----	----	-----	--	--

Project Labor Agreement Goals: * 40% Local Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Oct 1-31	Percentage Craft Hours Oct 1-31	Craft Hours Nov 1-30	Percentage Craft Hours Nov 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Local Targeted Workers</b>						
Community Area Residents	2,592.50	26.33%	830.00	38.44%	3,516.50	28.67%
Local Residents	2,082.00	21.14%	469.50	21.75%	2,573.50	20.98%
<b>Local targeted Worker Hours Subtotal</b>	<b>4,674.50</b>	<b>47.47%</b>	<b>1,299.50</b>	<b>60.19%</b>	<b>6,090.00</b>	<b>* 49.65%</b>
Non Targeted Worker Hours	5,173.00	52.53%	859.50	39.81%	6,176.50	50.35%
<b>Total</b>	<b>9,847.50</b>	<b>100.00%</b>	<b>2,159.00</b>	<b>100.00%</b>	<b>12,266.50</b>	<b>100.00%</b>

<b>Craft level Breakdown</b>						
Journeyman	6,797.50	69.03%	1,839.50	85.20%	8,889.00	72.47%
Apprentice	3,050.00	30.97%	319.50	14.80%	3,377.50	** 27.53%
<b>Total</b>	<b>9,847.50</b>	<b>100.00%</b>	<b>2,159.00</b>	<b>100.00%</b>	<b>12,266.50</b>	<b>100.00%</b>

<b>Race/Ethnicity</b>						
African-American	1,193.00	12.11%	610.00	28.25%	1,909.00	15.56%
Asian	78.00	0.79%	32.00	1.48%	110.00	0.90%
Caucasian	2,489.00	25.28%	693.00	32.10%	3,220.00	26.25%
Hispanic	6,087.50	61.82%	824.00	38.17%	7,027.50	57.29%
Native American	-		-		-	
Other	-		-		-	
<b>Total</b>	<b>9,847.50</b>	<b>100.00%</b>	<b>2,159.00</b>	<b>100.00%</b>	<b>12,266.50</b>	<b>100.00%</b>

<b>Gender Breakdown</b>						
Female	46.00	0.47%	16.00	0.74%	62.00	0.51%
Male	9,801.50	99.53%	2,143.00	99.26%	12,204.50	99.49%
<b>Total</b>	<b>9,847.50</b>	<b>100.00%</b>	<b>2,159.00</b>	<b>100.00%</b>	<b>12,266.50</b>	<b>100.00%</b>

<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,145.00	21.78%	1,312.50	60.79%	3,717.50	30.31%
Subcontractor's Total Hours	7,702.50	78.22%	846.50	39.21%	8,549.00	69.69%
<b>Total</b>	<b>9,847.50</b>	<b>100.00%</b>	<b>2,159.00</b>	<b>100.00%</b>	<b>12,266.50</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,206.00	12.25%	859.50	39.81%	2,181.50	17.78%
Subcontractor's Targeted Hours	3,468.50	35.22%	440.00	20.38%	3,908.50	31.86%
<b>Total</b>	<b>4,674.50</b>	<b>47.47%</b>	<b>1,299.50</b>	<b>60.19%</b>	<b>6,090.00</b>	<b>49.65%</b>
Prime Contractor's Disadvantaged Hours	-		-		-	
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>-</b>	<b>0.00%</b>	<b>-</b>	<b>0.00%</b>	<b>-</b>	<b>*** 0.00%</b>