



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	5,274,696.00					
Total Project Hours to Date	4,478,420.38				Reporting Period: CUSTOM	
Total Project Hours Percentage	84.90 %				From: 1/22/2018 To: 2/18/2018	
	Craft Hours Dec 18 - Jan 21	Percentage (%) Craft Hours Dec 18 - Jan 21	Craft Hours Jan 22 - Feb 18	Percentage (%) Craft Hours Jan 22 - Feb 18	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	45,611.00	41.42%	44,747.95	42.47%	1,812,410.24	40.47%
FED Economically Disadvantaged	21,958.65	19.94%	20,997.05	19.93%	865,658.97	19.33%
<i>Economically Disadvantaged Area Hours SubTotal</i>	67,569.65	61.36%	65,745.00	62.40%	2,678,069.21	59.80%
Non Targeted	42,548.65	38.64%	39,610.80	37.60%	1,800,351.17	40.20%
Total	110,118.30	100.00%	105,355.80	100.00%	4,478,420.38	100.00%
Craft Level Breakdown						
Journeyman	89,080.80	80.90%	87,248.80	82.81%	3,751,211.48	83.76%
Apprentice	21,037.50	19.10%	18,107.00	17.19%	727,208.90	16.24%
Total	110,118.30	100.00%	105,355.80	100.00%	4,478,420.38	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	64,302.00	58.39%	59,774.75	56.74%	2,453,661.36	54.79%
Apprentice	21,037.50	24.65%	18,107.00	23.25%	727,208.90	22.86%
Race / Ethnicity						
African American	11,448.35	10.40%	12,746.10	12.10%	551,259.89	12.31%
Asian	1,306.00	1.19%	949.00	0.90%	53,927.75	1.20%
Caucasian	19,096.75	17.34%	16,398.50	15.56%	982,641.46	21.94%
Hispanic	75,296.20	68.38%	73,188.20	69.47%	2,732,661.22	61.02%
Native American	849.00	0.77%	575.50	0.55%	55,937.55	1.25%
Not Specified	1,113.00	1.01%	837.00	0.79%	35,028.35	0.78%
Other	864.00	0.78%	613.50	0.58%	64,933.66	1.45%
	145.00	0.13%	48.00	0.05%	2,030.50	0.05%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total	110,118.30	100.00%	105,355.80	100.00%	4,478,420.38	100.00%
Gender Breakdown						
Female	6,140.50	5.58%	5,868.90	5.57%	157,857.25	3.52%
Male	103,977.80	94.42%	99,486.90	94.43%	4,320,563.13	96.48%
Total	110,118.30	100.00%	105,355.80	100.00%	4,478,420.38	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	73,192.00	66.47%	76,915.50	73.01%	2,753,753.95	61.49%
Subcontractor's Total Hours	36,926.30	33.53%	28,440.30	26.99%	1,724,666.43	38.51%
Total	110,118.30	100.00%	105,355.80	100.00%	4,478,420.38	100.00%
Prime Contractor's Targeted Hours	43,656.00	39.64%	45,949.00	43.61%	1,624,916.95	36.28%
Subcontractor's Targeted Hours	23,913.65	21.72%	19,796.00	18.79%	1,053,152.26	23.52%
Total	67,569.65	61.36%	65,745.00	62.40%	2,678,069.21	59.80%
Prime Contractor's Disadvantaged Hours	9,314.00	8.46%	9,049.50	8.59%	378,035.75	8.44%
Subcontractor's Disadvantaged Hours	3,557.85	3.23%	3,017.15	2.86%	171,146.64	3.82%
Total	12,871.85	11.69%	12,066.65	11.45%	549,182.39	12.26%