



**TARGETED WORKER SUMMARY REPORT  
METRO BLUE LINE REFURBISHMENT  
C1021R**

**SUMMARY**

Total Forecasted Project Hours	73,850.00					
Total Project Hours to Date	24,054.75					
Total Project Hours Percentage	33%					
		Reporting Period: <b>February-2015</b>				
		From: 2/1/2015			To: 2/28/2015	

	Number of Workers	31	24	192		
--	-------------------	----	----	-----	--	--

Project Labor Agreement Goals: * 40% Local Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Jan 1-31	Percentage Craft Hours Jan 1-31	Craft Hours Feb 1-28	Percentage Craft Hours Feb 1-28	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Local Targeted Workers</b>						
Community Area Residents	1,020.00	29.12%	2,393.00	38.21%	7,528.00	31.30%
Local Residents	1,011.25	28.87%	1,356.50	21.66%	5,458.75	22.69%
<b>Local targeted Worker Hours Subtotal</b>	<b>2,031.25</b>	<b>58.00%</b>	<b>3,749.50</b>	<b>59.86%</b>	<b>12,986.75</b>	<b>* 53.99%</b>
Non Targeted Worker Hours	1,471.00	42.00%	2,514.00	40.14%	11,068.00	46.01%
<b>Total</b>	<b>3,502.25</b>	<b>100.00%</b>	<b>6,263.50</b>	<b>100.00%</b>	<b>24,054.75</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	2,941.25	83.98%	4,090.50	65.31%	17,393.25	72.31%
Apprentice	561.00	16.02%	2,173.00	34.69%	6,661.50	<b>** 27.69%</b>
<b>Total</b>	<b>3,502.25</b>	<b>100.00%</b>	<b>6,263.50</b>	<b>100.00%</b>	<b>24,054.75</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	719.00	20.53%	831.00	13.27%	3,923.00	16.31%
Asian	10.00	0.29%	48.00	0.77%	197.00	0.82%
Caucasian	594.00	16.96%	743.50	11.87%	5,090.50	21.16%
Hispanic	2,179.25	62.22%	4,641.00	74.10%	14,844.25	61.71%
Native American	-		-		-	
Other	-		-		-	
<b>Total</b>	<b>3,502.25</b>	<b>100.00%</b>	<b>6,263.50</b>	<b>100.00%</b>	<b>24,054.75</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	-		-		62.00	0.26%
Male	3,502.25	100.00%	6,263.50	100.00%	23,992.75	99.74%
<b>Total</b>	<b>3,502.25</b>	<b>100.00%</b>	<b>6,263.50</b>	<b>100.00%</b>	<b>24,054.75</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,387.00	39.60%	1,353.50	21.61%	7,434.00	30.90%
Subcontractor's Total Hours	2,115.25	60.40%	4,910.00	78.39%	16,620.75	69.10%
<b>Total</b>	<b>3,502.25</b>	<b>100.00%</b>	<b>6,263.50</b>	<b>100.00%</b>	<b>24,054.75</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	907.00	25.90%	770.00	12.29%	4,426.50	18.40%
Subcontractor's Targeted Hours	1,124.25	32.10%	2,979.50	47.57%	8,560.25	35.59%
<b>Total</b>	<b>2,031.25</b>	<b>58.00%</b>	<b>3,749.50</b>	<b>59.86%</b>	<b>12,986.75</b>	<b>53.99%</b>
Prime Contractor's Disadvantaged Hours	-		646.00	10.31%	646.00	2.69%
Subcontractor's Disadvantaged Hours	224.00	6.40%	670.00	10.70%	894.00	3.72%
<b>Total</b>	<b>224</b>	<b>6.40%</b>	<b>1,316.00</b>	<b>21.01%</b>	<b>1,540.00</b>	<b>*** 6.40%</b>