



**TARGETED WORKER SUMMARY REPORT  
METRO BLUE LINE REFURBISHMENT  
C1021R**

**SUMMARY**

Total Forecasted Project Hours	73,850.00					
Total Project Hours to Date	36,482.75					
Total Project Hours Percentage	49%					
		Reporting Period: <b>April-2015</b>				
		From: 4/1/2015			To: 4/30/2015	

	Number of Workers	24	13	229		
--	-------------------	----	----	-----	--	--

Project Labor Agreement Goals: * 40% Local Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours March 1-31	Percentage Craft Hours March 1-31	Craft Hours April 1-30	Percentage Craft Hours April 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Local Targeted Workers</b>						
Community Area Residents	1,873.00	32.98%	2,505.00	37.11%	11,906.00	32.63%
Local Residents	1,396.50	24.59%	1,713.00	25.38%	8,568.25	23.49%
<b>Local targeted Worker Hours Subtotal</b>	<b>3,269.50</b>	<b>57.58%</b>	<b>4,218.00</b>	<b>62.49%</b>	<b>20,474.25</b>	<b>* 56.12%</b>
Non Targeted Worker Hours	2,409.00	42.42%	2,531.50	37.51%	16,008.50	43.88%
<b>Total</b>	<b>5,678.50</b>	<b>100.00%</b>	<b>6,749.50</b>	<b>100.00%</b>	<b>36,482.75</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	4,187.50	73.74%	5,053.00	74.86%	26,633.75	73.00%
Apprentice	1,491.00	26.26%	1,696.50	25.14%	9,849.00	<b>** 27.00%</b>
<b>Total</b>	<b>5,678.50</b>	<b>100.00%</b>	<b>6,749.50</b>	<b>100.00%</b>	<b>36,482.75</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	1,139.50	20.07%	1,006.00	14.90%	6,068.50	16.63%
Asian	144.00	2.54%	188.00	2.79%	529.00	1.45%
Caucasian	1,655.00	29.15%	1,033.00	15.30%	7,778.50	21.32%
Hispanic	2,740.00	48.25%	4,522.50	67.00%	22,106.75	60.60%
Native American	-		-		-	
Other	-		-		-	
<b>Total</b>	<b>5,678.50</b>	<b>100.00%</b>	<b>6,749.50</b>	<b>100.00%</b>	<b>36,482.75</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	28.00	0.49%	86.00	1.27%	176.00	0.48%
Male	5,650.50	99.51%	6,663.50	98.73%	36,306.75	99.52%
<b>Total</b>	<b>5,678.50</b>	<b>100.00%</b>	<b>6,749.50</b>	<b>100.00%</b>	<b>36,482.75</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,787.00	31.47%	1,529.00	22.65%	10,750.00	29.47%
Subcontractor's Total Hours	3,891.50	68.53%	5,220.50	77.35%	25,732.75	70.53%
<b>Total</b>	<b>5,678.50</b>	<b>100.00%</b>	<b>6,749.50</b>	<b>100.00%</b>	<b>36,482.75</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,186.00	20.89%	956.00	14.16%	6,568.50	18.00%
Subcontractor's Targeted Hours	2,083.50	36.69%	3,262.00	48.33%	13,905.75	38.12%
<b>Total</b>	<b>3,269.50</b>	<b>57.58%</b>	<b>4,218.00</b>	<b>62.49%</b>	<b>20,474.25</b>	<b>56.12%</b>
Prime Contractor's Disadvantaged Hours	734.00	12.93%	536.00	7.94%	1,916.00	5.25%
Subcontractor's Disadvantaged Hours	115.50	2.03%	1,140.50	16.90%	2,150.00	5.89%
<b>Total</b>	<b>849.50</b>	<b>14.96%</b>	<b>1,676.50</b>	<b>24.84%</b>	<b>4,066.00</b>	<b>*** 11.14%</b>

Contractors are responsible for the accuracy of report data submitted and shall verify that calculations are correct in each field.