



**TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043**

Total Forecasted Project Hours		110,000.00				
Total Project Hours to Date		107,948.09			Reporting Period: September 2016	
Total Project Hours Percentage		98.13 %			From: 9/1/2016 To: 9/30/2016	
	Craft Hours Aug 01 - Aug 31	Percentage (%) Craft Hours Aug 01 - Aug 31	Craft Hours Sep 01 - Sep 30	Percentage (%) Craft Hours Sep 01 - Sep 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.26%
Local Targeted Workers C1043	40.00	61.54%	44.00	56.41%	38,727.85	35.88%
Economically Disadvantaged Area Hours SubTotal	40.00	61.54%	44.00	56.41%	41,164.35	38.13%
Non Targeted	25.00	38.46%	34.00	43.59%	66,783.74	61.87%
Total	65.00	100.00%	78.00	100.00%	107,948.09	100.00%
Craft Level Breakdown						
Journeyman	41.00	63.08%	38.00	48.72%	80,629.84	74.69%
Apprentice	24.00	36.92%	40.00	51.28%	27,318.25	25.31%
Total	65.00	100.00%	78.00	100.00%	107,948.09	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	41.00	63.08%	6.00	7.69%	70,504.64	65.31%
Apprentice	24.00	36.92%	40.00	86.96%	27,318.25	27.93%
Race / Ethnicity						
African American		0.00%		0.00%	8,972.50	8.31%
Asian		0.00%	2.00	2.56%	4,477.50	4.15%
Caucasian		0.00%	8.00	10.26%	24,075.10	22.30%
Hispanic	65.00	100.00%	68.00	87.18%	66,577.19	61.68%
Native American		0.00%		0.00%	670.00	0.62%
Not Specified		0.00%		0.00%	1,591.00	1.47%
Other		0.00%		0.00%	1,576.80	1.46%
		0.00%		0.00%	8.00	0.01%
Total	65.00	100.00%	78.00	100.00%	107,948.09	100.00%
Gender Breakdown						
Female	0.00	0.00%	0.00	0.00%	1,701.00	1.58%
Male	65.00	100.00%	78.00	100.00%	106,247.09	98.42%
Total	65.00	100.00%	78.00	100.00%	107,948.09	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1.00	1.54%	0.00	0.00%	45,850.50	42.47%
Subcontractor's Total Hours	64.00	98.46%	78.00	100.00%	62,097.59	57.53%
Total	65.00	100.00%	78.00	100.00%	107,948.09	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	18,346.75	17.00%
Subcontractor's Targeted Hours	40.00	61.54%	44.00	56.41%	22,817.60	21.14%
Total	40.00	61.54%	44.00	56.41%	41,164.35	38.13%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	5,840.25	5.41%
Subcontractor's Disadvantaged Hours	24.00	36.92%	40.00	51.28%	4,064.00	3.76%



TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043

Total	24.00	36.92%	40.00	51.28%	9,904.25	9.18%
-------	-------	--------	-------	--------	----------	-------