



**TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043**

Total Forecasted Project Hours	110,000.00					
Total Project Hours to Date	108,027.59		Reporting Period: October 2016			
Total Project Hours Percentage	98.21 %		From: 10/1/2016 To: 10/31/2016			
	Craft Hours Sep 01 - Sep 30	Percentage (%) Craft Hours Sep 01 - Sep 30	Craft Hours Oct 01 - Oct 31	Percentage (%) Craft Hours Oct 01 - Oct 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.26%
Local Targeted Workers C1043	44.00	50.57%	26.00	39.10%	38,753.85	35.87%
Economically Disadvantaged Area Hours SubTotal	44.00	50.57%	26.00	39.10%	41,190.35	38.13%
Non Targeted	43.00	49.43%	40.50	60.90%	66,837.24	61.87%
Total	87.00	100.00%	66.50	100.00%	108,027.59	100.00%
Craft Level Breakdown						
Journeyman	47.00	54.02%	44.50	66.92%	80,695.34	74.70%
Apprentice	40.00	45.98%	22.00	33.08%	27,332.25	25.30%
Total	87.00	100.00%	66.50	100.00%	108,027.59	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	15.00	17.24%	36.50	54.89%	70,562.14	65.32%
Apprentice	40.00	72.73%	22.00	37.61%	27,332.25	27.92%
Race / Ethnicity						
African American		0.00%		0.00%	9,264.50	8.58%
Asian	2.00	2.30%		0.00%	4,477.50	4.14%
Caucasian	8.00	9.20%	16.00	24.06%	24,091.10	22.30%
Hispanic	77.00	88.51%	50.50	75.94%	66,640.69	61.69%
Native American		0.00%		0.00%	670.00	0.62%
Not Specified		0.00%		0.00%	1,299.00	1.20%
Other		0.00%		0.00%	1,576.80	1.46%
		0.00%		0.00%	8.00	0.01%
Total	87.00	100.00%	66.50	100.00%	108,027.59	100.00%
Gender Breakdown						
Female	0.00	0.00%	0.00	0.00%	1,701.00	1.57%
Male	87.00	100.00%	66.50	100.00%	106,326.59	98.43%
Total	87.00	100.00%	66.50	100.00%	108,027.59	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	34.50	51.88%	45,885.00	42.48%
Subcontractor's Total Hours	87.00	100.00%	32.00	48.12%	62,142.59	57.52%
Total	87.00	100.00%	66.50	100.00%	108,027.59	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	10.00	15.04%	18,356.75	16.99%
Subcontractor's Targeted Hours	44.00	50.57%	16.00	24.06%	22,833.60	21.14%
Total	44.00	50.57%	26.00	39.10%	41,190.35	38.13%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	5,840.25	5.41%
Subcontractor's Disadvantaged Hours	40.00	45.98%	16.00	24.06%	4,080.00	3.78%



TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043

Total	40.00	45.98%	16.00	24.06%	9,920.25	9.18%
-------	-------	--------	-------	--------	----------	-------