



**TARGETED WORKER SUMMARY REPORT**  
 C1078 - New Maintenance of Way/Non Revenue Vehicle Building 61 S Design/Build  
 C1078

<b>Total Forecasted Project Hours</b>	<b>144,140.00</b>					
<b>Total Project Hours to Date</b>	<b>47,655.13</b>				<b>Reporting Period: May 2018</b>	
<b>Total Project Hours Percentage</b>	<b>33.06 %</b>				<b>From: 5/1/2018 To: 5/31/2018</b>	
	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Craft Hours</b>	<b>Percentage (%)</b>	<b>Cumulative Craft</b>	<b>Percentage (%) of</b>
	<b>Apr 01 - Apr 30</b>	<b>Craft Hours</b>	<b>Apr 01 - Apr 30</b>	<b>Craft Hours</b>	<b>Hours To Date</b>	<b>Cumulative Hours</b>
			<b>May 01 - May 31</b>	<b>May 01 - May 31</b>		
<b>Targeted Worker Hours</b>						
Fed Extremely Economically Disadvantaged	3,202.50	31.09%	3,205.00	35.40%	16,728.50	35.10%
Local Targeted Workers	5,336.57	51.81%	5,249.15	57.97%	20,849.55	43.75%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>6,479.07</b>	<b>62.90%</b>	<b>6,102.65</b>	<b>67.40%</b>	<b>28,853.55</b>	<b>60.55%</b>
Non Targeted	3,822.00	37.10%	2,951.58	32.60%	18,801.58	39.45%
<b>Total</b>	<b>10,301.07</b>	<b>100.00%</b>	<b>9,054.23</b>	<b>100.00%</b>	<b>47,655.13</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	8,190.57	79.51%	7,145.73	78.92%	39,513.13	82.91%
Apprentice	2,110.50	20.49%	1,908.50	21.08%	8,142.00	17.09%
<b>Total</b>	<b>10,301.07</b>	<b>100.00%</b>	<b>9,054.23</b>	<b>100.00%</b>	<b>47,655.13</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	7,592.57	73.71%	6,444.23	71.17%	34,300.63	71.98%
Apprentice	2,110.50	21.75%	1,908.50	22.85%	8,142.00	19.18%
<b>Race / Ethnicity</b>						
African American	138.50	1.34%	127.00	1.40%	332.00	0.70%
Asian	61.50	0.60%	25.00	0.28%	371.50	0.78%
Caucasian	1,747.50	16.96%	1,359.00	15.01%	8,461.25	17.76%
Hispanic	6,343.00	61.58%	5,084.08	56.15%	31,600.08	66.31%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	1,829.57	17.76%	2,308.15	25.49%	6,326.80	13.28%
Other	181.00	1.76%	151.00	1.67%	563.50	1.18%
<b>Total</b>	<b>10,301.07</b>	<b>100.00%</b>	<b>9,054.23</b>	<b>100.00%</b>	<b>47,655.13</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	92.00	0.89%	68.00	0.75%	176.00	0.37%
Male	10,209.07	99.11%	8,986.23	99.25%	47,479.13	99.63%
<b>Total</b>	<b>10,301.07</b>	<b>100.00%</b>	<b>9,054.23</b>	<b>100.00%</b>	<b>47,655.13</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	161.00	1.56%	120.00	1.33%	815.00	1.71%
Subcontractor's Total Hours	10,140.07	98.44%	8,934.23	98.67%	46,840.13	98.29%
<b>Total</b>	<b>10,301.07</b>	<b>100.00%</b>	<b>9,054.23</b>	<b>100.00%</b>	<b>47,655.13</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	161.00	1.56%	120.00	1.33%	815.00	1.71%
Subcontractor's Targeted Hours	6,318.07	61.33%	5,982.65	66.08%	28,038.55	58.84%
<b>Total</b>	<b>6,479.07</b>	<b>62.90%</b>	<b>6,102.65</b>	<b>67.40%</b>	<b>28,853.55</b>	<b>60.55%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	677.00	6.57%	596.00	6.58%	1,797.00	3.77%
<b>Total</b>	<b>677.00</b>	<b>6.57%</b>	<b>596.00</b>	<b>6.58%</b>	<b>1,797.00</b>	<b>3.77%</b>



**TARGETED WORKER PRIME DETAIL REPORT**  
**C1078 - New Maintenance of Way/Non Revenue Vehicle Building 61 S**  
**Design/Build**  
**C1078**

**PRIME CONTRACTOR: CLARK CONSTRUCTION GROUP - CALIFORNIA LP**

Total Forecasted Project Hours	144,140.00		
Total Prime Hours To Date	1,282.00	May 2018	
Total Prime Hours Percentage	0.89%	From: 5/1/2018	To: 5/31/2018

PRIME CONTRACTOR	Craft Hours Apr 01 - Apr 30	Percentage (%) Craft Hours Apr 01 - Apr 30	Craft Hours May 01 - May 31	Percentage (%) Craft Hours May 01 - May 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Fed Extremely Economically Disadvantaged	161.00	100.00%	120.00	100.00%	1,153.00	89.94%
Local Targeted Workers	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Economically Disadvantaged Area Hours SubTotal</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
Non Targeted	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Craft Level Breakdown</b>						
Journeyman	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
Apprentice	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	161.00	100.00%	120.00	100.00%	1,273.00	100.00%
Apprentice	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
ASIAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
CAUCASIAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
HISPANIC	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	0.00	0.00%	0.00	0.00%
OTHER	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Gender Breakdown</b>						
Female	0.00	0.00%	0.00	0.00%	0.00	0.00%
Male	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Total</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
<b>Contractor Breakdown</b>						
Prime Contractor's Targeted Hours	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
Non Targeted Worker Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Prime Contractor's Total Hours</b>	161.00	100.00%	120.00	100.00%	1,282.00	100.00%
Prime Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%