



TARGETED WORKER SUMMARY REPORT
 C1078 - New Maintenance of Way/Non Revenue Vehicle Building 61 S Design/Build
 C1078

Total Forecasted Project Hours	155,000.00				Reporting Period: August 2018	
Total Project Hours to Date	85,450.32				From: 8/1/2018 To: 8/31/2018	
Total Project Hours Percentage	55.13 %					
	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Craft Hours Aug 01 - Aug 31	Percentage (%) Craft Hours Aug 01 - Aug 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
FED Economically Disadvantaged	3,895.00	26.58%	2,402.77	28.65%	20,485.02	23.97%
Fed Extremely Economically Disadvantaged	5,618.75	38.35%	3,111.00	37.09%	32,897.08	38.50%
<i>Economically Disadvantaged Area Hours SubTotal</i>	9,513.75	64.93%	5,513.77	65.74%	53,382.10	62.47%
Non Targeted	5,138.69	35.07%	2,873.98	34.26%	32,068.22	37.53%
Total	14,652.44	100.00%	8,387.75	100.00%	85,450.32	100.00%
Craft Level Breakdown						
Journeyman	11,193.44	76.39%	6,287.75	74.96%	68,698.32	80.40%
Apprentice	3,459.00	23.61%	2,100.00	25.04%	16,752.00	19.60%
Total	14,652.44	100.00%	8,387.75	100.00%	85,450.32	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	10,579.44	75.36%	6,016.50	74.13%	61,787.82	78.67%
Apprentice	3,459.00	24.64%	2,100.00	25.87%	16,752.00	21.33%
Total	14,038.44		8,116.50		78,539.82	
Race / Ethnicity						
African American	266.50	1.82%	110.00	1.31%	859.00	1.01%
Asian	128.00	0.87%	16.00	0.19%	647.50	0.76%
Caucasian	2,544.75	17.37%	1,047.00	12.48%	15,759.25	18.44%
Hispanic	9,326.25	63.65%	5,483.50	65.38%	55,814.08	65.32%
Native American		0.00%	15.25	0.18%	24.25	0.03%
Not Specified	1,990.94	13.59%	1,298.50	15.48%	10,766.24	12.60%
Other	396.00	2.70%	410.00	4.89%	1,498.50	1.75%
		0.00%	7.50	0.09%	81.50	0.10%
Total	14,652.44	100.00%	8,387.75	100.00%	85,450.32	100.00%
Gender Breakdown						
Female	0.00	0.00%	0.00	0.00%	272.00	0.32%
Male	14,652.44	100.00%	8,387.75	100.00%	85,178.32	99.68%
Total	14,652.44	100.00%	8,387.75	100.00%	85,450.32	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	153.00	1.04%	32.00	0.38%	1,118.00	1.31%
Subcontractor's Total Hours	14,499.44	98.96%	8,355.75	99.62%	84,332.32	98.69%
Total	14,652.44	100.00%	8,387.75	100.00%	85,450.32	100.00%
Prime Contractor's Targeted Hours	153.00	1.04%	32.00	0.38%	1,118.00	1.31%
Subcontractor's Targeted Hours	9,360.75	64.93%	5,481.77	65.35%	52,264.10	61.16%
Total	9,513.75	63.89%	5,513.77	65.74%	53,382.10	62.47%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	1,033.50	7.05%	575.00	6.86%	6,299.50	7.37%
Total	1,033.50	7.05%	575.00	6.86%	6,299.50	7.37%