



TARGETED WORKER SUMMARY REPORT
C1078 - New Maintenance of Way/Non Revenue Vehicle Building 61 S Design/Build
 C1078

Total Forecasted Project Hours	155,000.00					
Total Project Hours to Date	109,097.32					Reporting Period: September 2018
Total Project Hours Percentage	70.39 %					From: 9/1/2018 To: 9/30/2018
	Craft Hours Aug 01 - Aug 31	Percentage (%) Craft Hours Aug 01 - Aug 31	Craft Hours Sep 01 - Sep 30	Percentage (%) Craft Hours Sep 01 - Sep 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
FED Economically Disadvantaged	3,889.27	25.04%	3,881.00	23.59%	25,871.52	23.71%
Fed Extremely Economically Disadvantaged	6,364.00	40.97%	6,289.50	38.23%	42,453.58	38.91%
<i>Economically Disadvantaged Area Hours SubTotal</i>	10,253.27	66.00%	10,170.50	61.81%	68,325.10	62.63%
Non Targeted	5,281.48	34.00%	6,283.00	38.19%	40,772.22	37.37%
Total	15,534.75	100.00%	16,453.50	100.00%	109,097.32	100.00%
Craft Level Breakdown						
Journeyman	11,429.75	73.58%	11,687.50	71.03%	85,567.32	78.43%
Apprentice	4,105.00	26.42%	4,766.00	28.97%	23,530.00	21.57%
Total	15,534.75	100.00%	16,453.50	100.00%	109,097.32	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	11,012.50	72.85%	11,108.00	69.98%	77,931.32	76.81%
Apprentice	4,105.00	27.15%	4,766.00	30.02%	23,530.00	23.19%
Total	15,117.50		15,874.00		101,461.32	
Race / Ethnicity						
African American	411.50	2.65%	464.00	2.82%	1,624.50	1.49%
Asian	210.00	1.35%	265.00	1.61%	1,106.50	1.01%
Caucasian	1,831.00	11.79%	2,710.50	16.47%	19,263.25	17.66%
Hispanic	10,363.00	66.71%	9,236.50	56.14%	69,967.08	64.13%
Native American	15.25	0.10%		0.00%	24.25	0.02%
Not Specified	2,126.50	13.69%	3,137.50	19.07%	14,731.74	13.50%
Other	570.00	3.67%	640.00	3.89%	2,298.50	2.11%
	7.50	0.05%		0.00%	81.50	0.07%
Total	15,534.75	100.00%	16,453.50	100.00%	109,097.32	100.00%
Gender Breakdown						
Female	56.00	0.36%	108.00	0.66%	436.00	0.40%
Male	15,478.75	99.64%	16,345.50	99.34%	108,661.32	99.60%
Total	15,534.75	100.00%	16,453.50	100.00%	109,097.32	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	138.00	0.89%	179.00	1.09%	1,403.00	1.29%
Subcontractor's Total Hours	15,396.75	99.11%	16,274.50	98.91%	107,694.32	98.71%
Total	15,534.75	100.00%	16,453.50	100.00%	109,097.32	100.00%
Prime Contractor's Targeted Hours	138.00	0.89%	179.00	1.09%	1,403.00	1.29%
Subcontractor's Targeted Hours	10,115.27	66.00%	9,991.50	60.73%	66,922.10	61.34%
Total	10,253.27	65.11%	10,170.50	61.81%	68,325.10	62.63%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	1,028.00	6.62%	947.00	5.76%	7,699.50	7.06%
Total	1,028.00	6.62%	947.00	5.76%	7,699.50	7.06%