



TARGETED WORKER SUMMARY REPORT

C1078 - New Maintenance of Way/Non Revenue Vehicle Building 61 S Design/Build

C1078

Total Forecasted Project Hours		155,000.00				
Total Project Hours to Date		144,001.32		Reporting Period: November 2018		
Total Project Hours Percentage		92.90 %		From: 11/1/2018 To: 11/30/2018		
	Craft Hours Oct 01 - Oct 31	Percentage (%) Craft Hours Oct 01 - Oct 31	Craft Hours Nov 01 - Nov 30	Percentage (%) Craft Hours Nov 01 - Nov 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
FED Economically Disadvantaged	4,505.75	24.32%	3,178.75	24.58%	34,314.52	23.83%
Fed Extremely Economically Disadvantaged	6,757.00	36.47%	5,001.25	38.68%	55,664.08	38.66%
<i>Economically Disadvantaged Area Hours SubTotal</i>	11,262.75	60.79%	8,180.00	63.26%	89,978.60	62.48%
Non Targeted	7,264.50	39.21%	4,751.25	36.74%	54,022.72	37.52%
Total	18,527.25	100.00%	12,931.25	100.00%	144,001.32	100.00%
Craft Level Breakdown						
Journeyman	13,149.50	70.97%	9,146.75	70.73%	110,538.32	76.76%
Apprentice	5,377.75	29.03%	3,784.50	29.27%	33,463.00	23.24%
Total	18,527.25	100.00%	12,931.25	100.00%	144,001.32	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	11,316.50	67.79%	8,159.00	68.31%	99,561.32	74.84%
Apprentice	5,377.75	32.21%	3,784.50	31.69%	33,463.00	25.16%
Total	16,694.25		11,943.50		133,024.32	
Race / Ethnicity						
African American	326.50	1.76%	286.00	2.21%	2,277.00	1.58%
Asian	236.00	1.27%	334.00	2.58%	1,676.50	1.16%
Caucasian	2,875.25	15.52%	2,286.25	17.68%	24,634.25	17.11%
Hispanic	10,183.00	54.96%	6,834.00	52.85%	89,433.58	62.11%
Native American	82.00	0.44%	8.50	0.07%	146.75	0.10%
Not Specified	4,385.50	23.67%	2,943.00	22.76%	22,774.74	15.82%
Other	439.00	2.37%	239.50	1.85%	2,977.00	2.07%
		0.00%		0.00%	81.50	0.06%
Total	18,527.25	100.00%	12,931.25	100.00%	144,001.32	100.00%
Gender Breakdown						
Female	239.00	1.29%	128.00	0.99%	946.50	0.66%
Male	18,288.25	98.71%	12,803.25	99.01%	143,054.82	99.34%
Total	18,527.25	100.00%	12,931.25	100.00%	144,001.32	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	144.00	0.78%	120.00	0.93%	1,691.00	1.17%
Subcontractor's Total Hours	18,383.25	99.22%	12,811.25	99.07%	142,310.32	98.83%
Total	18,527.25	100.00%	12,931.25	100.00%	144,001.32	100.00%
Prime Contractor's Targeted Hours	144.00	0.78%	120.00	0.93%	1,691.00	1.17%
Subcontractor's Targeted Hours	11,118.75	60.79%	8,060.00	62.33%	88,287.60	61.31%
Total	11,262.75	60.01%	8,180.00	63.26%	89,978.60	62.48%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	2,002.00	10.81%	1,431.50	11.07%	16,363.00	11.36%
Total	2,002.00	10.81%	1,431.50	11.07%	16,363.00	11.36%