



## TARGETED WORKER SUMMARY REPORT

C42807C1153000 - Westside Purple Line Extension Project Advanced Utility Relocations for  
Section 3

C42807C1153000

<b>Total Forecasted Project Hours</b>		<b>22,000.00</b>				
<b>Total Project Hours to Date</b>		<b>20,135.55</b>		<b>Reporting Period: November 2018</b>		
<b>Total Project Hours Percentage</b>		<b>91.53 %</b>		<b>From: 11/1/2018 To: 11/30/2018</b>		
	Craft Hours Nov 01 - Nov 30	Percentage (%) Craft Hours Nov 01 - Nov 30	Craft Hours Nov 01 - Nov 30	Percentage (%) Craft Hours Nov 01 - Nov 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Community Area Workers - C42807C1153000 WPLE3 AUR	0.00	0.00%	0.00	0.00%	0.00	0.00%
Local Targeted Workers - C42807C1153000 WPLE3 AUR	1,020.00	43.12%	1,020.00	43.12%	9,308.50	46.23%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,020.00</b>	<b>43.12%</b>	<b>1,020.00</b>	<b>43.12%</b>	<b>9,308.50</b>	<b>46.23%</b>
Non Targeted	1,345.50	56.88%	1,345.50	56.88%	10,827.05	53.77%
<b>Total</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>20,135.55</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	1,989.00	84.08%	1,989.00	84.08%	16,108.05	80.00%
Apprentice	376.50	15.92%	376.50	15.92%	4,027.50	20.00%
<b>Total</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>20,135.55</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,774.00	82.49%	1,774.00	82.49%	14,906.55	78.73%
Apprentice	376.50	17.51%	376.50	17.51%	4,027.50	21.27%
<b>Total</b>	<b>2,150.50</b>		<b>2,150.50</b>		<b>18,934.05</b>	
<b>Race / Ethnicity</b>						
African American	16.00	0.68%	16.00	0.68%	63.00	0.31%
Asian	97.00	4.10%	97.00	4.10%	167.00	0.83%
Caucasian	162.00	6.85%	162.00	6.85%	1,812.50	9.00%
Hispanic	2,046.50	86.51%	2,046.50	86.51%	17,993.05	89.36%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	44.00	1.86%	44.00	1.86%	100.00	0.50%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>20,135.55</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	121.50	5.14%	121.50	5.14%	798.50	3.97%
Male	2,244.00	94.86%	2,244.00	94.86%	19,337.05	96.03%
<b>Total</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>20,135.55</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,645.50	69.56%	1,645.50	69.56%	14,799.05	73.50%
Subcontractor's Total Hours	720.00	30.44%	720.00	30.44%	5,336.50	26.50%
<b>Total</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>2,365.50</b>	<b>100.00%</b>	<b>20,135.55</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	661.50	27.96%	661.50	27.96%	6,046.00	30.03%
Subcontractor's Targeted Hours	358.50	43.12%	358.50	15.16%	3,262.50	16.20%
<b>Total</b>	<b>1,020.00</b>	<b>15.16%</b>	<b>1,020.00</b>	<b>43.12%</b>	<b>9,308.50</b>	<b>46.23%</b>
Prime Contractor's Disadvantaged Hours	274.50	11.60%	274.50	11.60%	2,333.50	11.59%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>274.50</b>	<b>11.60%</b>	<b>274.50</b>	<b>11.60%</b>	<b>2,333.50</b>	<b>11.59%</b>