



# TARGETED WORKER SUMMARY REPORT

C1155000 - Division 9 Maintenance Annex Building  
C1155000

**FINAL**

<b>Total Forecasted Project Hours</b>	<b>19,010.00</b>					
<b>Total Project Hours to Date</b>	<b>19,005.68</b>		<b>Reporting Period: CUSTOM</b>			
<b>Total Project Hours Percentage</b>	<b>99.98 %</b>		<b>From: 1/1/2019 To: 2/3/2019</b>			
	Craft Hours Dec 01 - Dec 31	Percentage (%) Craft Hours Dec 01 - Dec 31	Craft Hours Jan 01 - Feb 03	Percentage (%) Craft Hours Jan 01 - Feb 03	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Community Area Workers - C1155000 Div 9 MAB	408.75	18.01%	119.00	15.50%	2,200.75	11.58%
Local Targeted Workers- C1155000 DIV 9 MAB	752.28	33.14%	461.70	60.14%	6,344.23	33.38%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,161.03</b>	<b>51.14%</b>	<b>580.70</b>	<b>75.64%</b>	<b>8,544.98</b>	<b>44.96%</b>
Non Targeted	1,109.09	48.86%	187.00	24.36%	10,460.70	55.04%
<b>Total</b>	<b>2,270.12</b>	<b>100.00%</b>	<b>767.70</b>	<b>100.00%</b>	<b>19,005.68</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	1,396.24	61.51%	548.70	71.47%	13,937.36	73.33%
Apprentice	873.88	38.49%	219.00	28.53%	5,068.32	26.67%
<b>Total</b>	<b>2,270.12</b>	<b>100.00%</b>	<b>767.70</b>	<b>100.00%</b>	<b>19,005.68</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,255.42	58.96%	548.70	71.47%	13,682.52	72.97%
Apprentice	873.88	41.04%	219.00	28.53%	5,068.32	27.03%
<b>Total</b>	<b>2,129.30</b>		<b>767.70</b>		<b>18,750.84</b>	
<b>Race / Ethnicity</b>						
African American		0.00%		0.00%	682.00	3.59%
Asian		0.00%		0.00%	76.63	0.40%
Caucasian	354.09	15.60%	80.00	10.42%	1,851.84	9.74%
Hispanic	1,717.28	75.65%	671.70	87.50%	13,562.46	71.36%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	190.50	8.39%	8.00	1.04%	2,816.50	14.82%
Other	8.25	0.36%	8.00	1.04%	16.25	0.09%
<b>Total</b>	<b>2,270.12</b>	<b>100.00%</b>	<b>767.70</b>	<b>100.00%</b>	<b>19,005.68</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	53.00	2.33%	125.00	16.28%	318.00	1.67%
Male	2,217.12	97.67%	642.70	83.72%	18,687.68	98.33%
<b>Total</b>	<b>2,270.12</b>	<b>100.00%</b>	<b>767.70</b>	<b>100.00%</b>	<b>19,005.68</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	590.50	26.01%	491.00	63.96%	11,519.50	60.61%
Subcontractor's Total Hours	1,679.62	73.99%	276.70	36.04%	7,486.18	39.39%
<b>Total</b>	<b>2,270.12</b>	<b>100.00%</b>	<b>767.70</b>	<b>100.00%</b>	<b>19,005.68</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	371.00	16.34%	448.00	58.36%	5,377.00	28.29%
Subcontractor's Targeted Hours	790.03	51.14%	132.70	17.29%	3,167.98	16.67%
<b>Total</b>	<b>1,161.03</b>	<b>34.80%</b>	<b>580.70</b>	<b>75.64%</b>	<b>8,544.98</b>	<b>44.96%</b>
Prime Contractor's Disadvantaged Hours	208.50	9.18%	448.00	58.36%	2,350.50	12.37%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>208.50</b>	<b>9.18%</b>	<b>448.00</b>	<b>58.36%</b>	<b>2,350.50</b>	<b>12.37%</b>