

TARGETED WORKER SUMMARY REPORT

C36455C1147 - Design-Build Division 1 Maintenance Annex Building C36455C1147

Total Forecasted Project Hours

28,500.00

Total Project Hours to Date

26,944.74

Total Project Hours Percentage

94.54 %

From: 4/1/2019 To: 4/30/2019

Total Project Hours Percentage	94.54 %			From: 4/1/2019 To: 4/30/2019		
	Craft Hours Mar 01 - Mar 31	Percentage (%) Craft Hours Mar 01 - Mar 31	Craft Hours Apr 01 - Apr 30	Percentage (%) Craft Hours Apr 01 - Apr 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers - C36455C1147 Div 1 MAB	450.88	28.78%	300.00	38.14%	6,511.24	24.17%
Local Targeted Workers - C36455C1147 Div 1 MAB	205.00	13.08%	136.00	17.29%	5,131.50	19.04%
Economically Disadvantaged Area Hours SubTotal	655.88	41.86%	436.00	55.44%	11,642.74	43.21%
Non Targeted	911.00	58.14%	350.50	44.56%	15,302.00	56.79%
Total	1,566.88	100.00%	786.50	100.00%	26,944.74	100.00%
Craft Level Breakdown						
Journeyman	1,209.88	77.22%	526.00	66.88%	20,390.24	75.67%
Apprentice	357.00	22.78%	260.50	33.12%	6,554.50	24.33%
Total	1,566.88	100.00%	786.50	100.00%	26,944.74	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	1,119.88	75.83%	521.00	66.67%	19,567.74	74.91%
Apprentice	357.00	24.17%	260.50	33.33%	6,554.50	25.09%
Total	1,476.88		781.50		26,122.24	
Race / Ethnicity						
African American		0.00%		0.00%	1,003.00	3.72%
Asian		0.00%		0.00%	245.50	0.91%
Caucasian	86.00	5.49%		0.00%	687.00	2.55%
Hispanic	1,452.38	92.69%	786.50	100.00%	21,664.74	80.40%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified		0.00%		0.00%	2,876.50	10.68%
Other	28.50	1.82%		0.00%	468.00	1.74%
Total	1,566.88	100.00%	786.50	100.00%	26,944.74	100.00%
Gender Breakdown						
Female	286.50	18.28%	260.50	33.12%	1,870.50	6.94%
Male	1,280.38	81.72%	526.00	66.88%	25,074.24	93.06%
Total	1,566.88	100.00%	786.50	100.00%	26,944.74	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1,211.50	77.32%	776.50	98.73%	19,045.00	70.68%
Subcontractor's Total Hours	355.38	22.68%	10.00	1.27%	7,899.74	29.32%
Total	1,566.88	100.00%	786.50	100.00%	26,944.74	100.00%
Prime Contractor's Targeted Hours	578.50	36.92%	436.00	55.44%	8,474.50	31.45%
Subcontractor's Targeted Hours	77.38	41.86%	0.00	0.00%	3,168.24	11.76%
Total	655.88	4.94%	436.00	55.44%	11,642.74	43.21%
Prime Contractor's Disadvantaged Hours	417.50	26.65%	300.00	38.14%	3,473.50	12.89%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total	417.50	26.65%	300.00	38.14%	3,473.50	12.89%