



## TARGETED WORKER SUMMARY REPORT

C42807C1153000 - Westside Purple Line Extension Project Advanced Utility Relocations for  
Section 3

C42807C1153000

<b>Total Forecasted Project Hours</b>		<b>27,000.00</b>				
<b>Total Project Hours to Date</b>		<b>28,017.05</b>		<b>Reporting Period: February 2019</b>		
<b>Total Project Hours Percentage</b>		<b>103.77 %</b>		<b>From: 2/1/2019 To: 2/28/2019</b>		
	Craft Hours Jan 01 - Jan 31	Percentage (%) Craft Hours Jan 01 - Jan 31	Craft Hours Feb 01 - Feb 28	Percentage (%) Craft Hours Feb 01 - Feb 28	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
<b>Targeted Worker Hours</b>						
Community Area Workers - C42807C1153000 WPLE3 AUR	0.00	0.00%	0.00	0.00%	0.00	0.00%
Local Targeted Workers - C42807C1153000 WPLE3 AUR	1,199.50	50.17%	1,018.50	44.48%	13,106.00	46.78%
<b>Economically Disadvantaged Area Hours SubTotal</b>	<b>1,199.50</b>	<b>50.17%</b>	<b>1,018.50</b>	<b>44.48%</b>	<b>13,106.00</b>	<b>46.78%</b>
Non Targeted	1,191.50	49.83%	1,271.50	55.52%	14,911.05	53.22%
<b>Total</b>	<b>2,391.00</b>	<b>100.00%</b>	<b>2,290.00</b>	<b>100.00%</b>	<b>28,017.05</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Journeyman	1,811.00	75.74%	1,810.50	79.06%	22,340.05	79.74%
Apprentice	580.00	24.26%	479.50	20.94%	5,677.00	20.26%
<b>Total</b>	<b>2,391.00</b>	<b>100.00%</b>	<b>2,290.00</b>	<b>100.00%</b>	<b>28,017.05</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,671.00	74.23%	1,791.50	78.89%	20,681.55	78.46%
Apprentice	580.00	25.77%	479.50	21.11%	5,677.00	21.54%
<b>Total</b>	<b>2,251.00</b>		<b>2,271.00</b>		<b>26,358.55</b>	
<b>Race / Ethnicity</b>						
African American		0.00%		0.00%	63.00	0.22%
Asian	48.00	2.01%	9.00	0.39%	362.00	1.29%
Caucasian	188.50	7.88%	237.00	10.35%	2,461.50	8.79%
Hispanic	2,020.00	84.48%	2,032.50	88.76%	24,960.55	89.09%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	0.00	0.00%	0.00	0.00%	0.00	0.00%
Other	134.50	5.63%	11.50	0.50%	170.00	0.61%
<b>Total</b>	<b>2,391.00</b>	<b>100.00%</b>	<b>2,290.00</b>	<b>100.00%</b>	<b>28,017.05</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	165.50	6.92%	152.50	6.66%	1,260.50	4.50%
Male	2,225.50	93.08%	2,137.50	93.34%	26,756.55	95.50%
<b>Total</b>	<b>2,391.00</b>	<b>100.00%</b>	<b>2,290.00</b>	<b>100.00%</b>	<b>28,017.05</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,858.50	77.73%	2,042.00	89.17%	20,763.55	74.11%
Subcontractor's Total Hours	532.50	22.27%	248.00	10.83%	7,253.50	25.89%
<b>Total</b>	<b>2,391.00</b>	<b>100.00%</b>	<b>2,290.00</b>	<b>100.00%</b>	<b>28,017.05</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	908.50	38.00%	857.50	37.45%	8,707.00	31.08%
Subcontractor's Targeted Hours	291.00	50.17%	161.00	7.03%	4,399.00	15.70%
<b>Total</b>	<b>1,199.50</b>	<b>12.17%</b>	<b>1,018.50</b>	<b>44.48%</b>	<b>13,106.00</b>	<b>46.78%</b>
Prime Contractor's Disadvantaged Hours	296.50	12.40%	331.50	14.48%	3,241.00	11.57%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total</b>	<b>296.50</b>	<b>12.40%</b>	<b>331.50</b>	<b>14.48%</b>	<b>3,241.00</b>	<b>11.57%</b>